

000042035

CORRES CONTROL
OUTGOING LTR NO

DOE ORDER # 4700 1

94 RF 08311



EG&G ROCKY FLATS INC

ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402 0464 (303) 966 7000

August 11 1994

94 RF 08311

Jessie M Roberson
Acting Assistant Manager for
Environmental Restoration Division
DOE/RFFO

OPERABLE UNIT (OU) 1 INTERAGENCY AGREEMENT (IAG) MILESTONE DUE DATES FOR
SUBMITTAL OF CONCEPTUAL DESIGN/REMEDIAL DESIGN (CD/RD) WORK PLAN THROUGH
PERFORMANCE ASSESSMENT REPORT - SGS 430 94

Action Verify correct interpretation of extension of milestone date

The current IAG enforceable milestone due dates for the OU 1 Corrective Measures
Study/Feasibility Study (CMS/FS) report through the Corrective Action Decision/Record of
Decision (CAD/ROD) have been extended per the March 2 1994 letter from the Environmental
Protection Agency (EPA) and the Colorado Department of Health (CDH) However extended due
dates for subsequent milestones are not explicitly provided The letter goes on to state that
Beyond the November 22 1994 milestone date the remaining deliverables are adjusted to agree
with the time allotted for them in the Interagency Agreement Table 6

The milestone extension period for the CMS/FS report through the CAD/ROD varies from 413
days to 512 days (see attachment) By using a nominal milestone extension period of 415 days
and applying this extension to the IAG Table 6 milestone due dates the following interpretation of
the remaining enforceable milestone due dates can be calculated

Milestone	Milestone Code	Table 6 Date	Days Extension	Extended Date
CD/RD				
Submit CD/RD Work Plan	12019 025	November 1 1994	415	December 21 1995
Submit Draft Title II Design	12020 005	July 5 1995	415	August 23 1996
Submit Final Title II Design	12020 025	October 3 1995	415	November 21 1996
Corrective/ Remedial Action				
Begin Corrective/ Remedial Action	12023 000	May 7 1996	415	June 26 1997
Complete Corrective/ Remedial Action	12023 010	November 4 1997	415	December 24 1998
Submit Perform Assessment Report	NA	February 10 1998	415	April 1 1999

ADMIN RECORD

A 0001-001118

DIST	ltr	ENC
AMARAL ME		
BURLINGAME A H	X	
BUSBY WS		
BRANCH DB		
CARNIVAL G J		
DAVIS J G		
FERRERA DW		
FRAY RE		
GEIS JA		
GLOVER WS		
GOLAN PM		
HANNI BJ		
HARMAN L K		
HEALY T J		
HEDAHL T		
HILBIG J G		
HUTCHINS N M		
JACKSON D T		
KELL RE		
KUESTER A W		
MARX GE		
MCDONALD M M		
MCKENNA FG		
MONROSE J K		
MORGAN RV		
POTTER GL		
PIZUTTO GL		
RISING TL		
SANDLIN NB		
SCHWARTZ JK		
SETLOCK GH		
STEWART DL		
STIGER SG	X	
TOBIN PM		
VOORHEIS GM		
WILSON JM		

P m	A L	X
Link, Z		X

CORRES CONTROL	X	X
ADMIN RECORD/080	(2)	
TRAFFIC		
PATS/T130G		
CLASSIFICATION		
UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER
SIGNATURE

DOCUMENT CLASSIFICATION

REVIEW WAIVER PER
CLASSIFICATION OFFICE
DATE

IN REPLY TO RFP CC NO

ACTION ITEM STATUS

☐ OPEN ☐ CLOSED

☐ PARTIAL

LTR APPROVALS *ALP*
ORIG & TYPIST INITIALS


ZH *lj*

RF-46469 (Rev 07/94)

Jessie M Roberson
August 11 1994
94 RF 08311
Page 2

These calculations assume that it is the intent of EPA and CDH to extend these milestones in this manner by the given amount of time. However, as the draft CAD/ROD work plan was not formally extended and the Table 6 milestone is November 1 1994, we recommend checking with the regulatory agencies to ensure that this is a correct interpretation.

Please call R Zeke Houk at extension 8714 with questions.



S-G Stiger Director
Environmental Restoration Project Division
EG&G Rocky Flats Inc

RZH:jlm

Ong and 1 cc - J M Roberson

Attachment
As Stated

cc
M N Silverman - DOE/RFFO
L W Smith -

Milestone	Milestone Code	Table 6 Date	Days Extension	Extended Date
CMS/FS				
Submit Draft CMS/FS Report	12006 145	March 31 1993	512	August 25 1994
Submit Final CMS/FS Report	12006 185	September 27 1993	421	November 22 1994
RAP				
Submit Draft PP	12008 035	September 27 1993	421	November 22 1994
Submit Final PP	12008 080	January 4 1994	416	February 24 1995
Submit Response Summary	12008 115	May 6 1994	413	June 23 1995
Submit Final Response Summary	12008 130	August 3 1994	415	September 22 1995
CAD/ROD				
Submit Draft CAD/ROD	12009 040	August 3 1994	415	September 22 1995
Submit Final CAD/ROD	12009 085	November 1 1994	416	December 22 1995