

PROPOSED OU2 SUBSURFACE IM/IRAP/EA SCHEDULE

Draft IM/IRA, Table 5-2, as modified May 27, 1992 with revised Schedule due to Extended Public Comment Period

Duration	Start	Finish	Activity	Activity
			No	
74 (81)	11OCT91	31JAN92	A1	DOE Prepare Draft IM/IRAP/EA (1st working draft mid-December)
0		31JAN92	A2a	Submit Draft IM/IRAP/EA to DOE HQ for Approval
20	03FEB92	29FEB92	A2b	DOE HQ Review and Approve Draft IM/IRAP/EA
0		02MAR92	A3	SUBMIT DRAFT IM/IRAP/EA TO EPA/CDH
5	03MAR92	09MAR92	A4a	EPA/CDH Review IM/IRAP/EA
10	03MAR92	16MAR92	A4b	CDH Review & Comment on Draft EA Portion of IM/IRA/EA
3	17MAR92	19MAR92	A5	Modify, Print & Distribute Document
57	20MAR92	06JUN92	A6	Public Comment Period on IM/IRAP/EA (extended 3 weeks at request of public)
14	08JUN92	25JUN92	A7	DOE Prepares Responsiveness Summary (RS) (Was 20 day duration)
0		25JUN92	A9	SUBMIT DRAFT RESPONSIVENESS SUMMARY TO EPA/CDH (Was June 16)
8	26JUN92	07JUL92	A10	EPA/CDH Review Responsiveness Summary (Was 5 days)
15	08JUL92	28JUL92	A11	Resolve Comments & Finalize R S & IM/IRAP/EA (Was 20 days)
5	29JUL92	04AUG92	A12	Modify & Print Final RS & IM/IRAP/EA (was 10 days)
0		05AUG92	A13a	Submit Final RS, IM/IRAP/EA & Proposed NEPA Decision to DOE HQ for Approval
10	6AUG92	19AUG92	A13b	DOE HQ Review & Approve Final RS IM/IRAP/EA & NEPA Decision (i.e FONSI)
0		20AUG92	A14	SUBMIT FINAL R.S & IM/IRAP/EA DECISION DOCUMENT TO EPA/CDH
10	21AUG92	03SEP92	A15	EPA/CDH Approve R S & IM/IRAP/EA
4	04SEP92	09SEP92	A16	Modify, Print, & Distribute R S & IM/IRAP/EA
0		10SEP92	A17	Release R.S & IM/IRAP/EA to Public
10	11SEP92	24SEP92	A18	IM/IRAP/EA 2 Week Availability

BOLDER TEXT Denotes IAG Milestones