

CORRES. CONTROL
OUTGOING LTR NO.

EG&G ROCKY FLATS

22 RF 3445

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

DIST.	1TH EMC
BENJAMIN, A.	
BERMAN, H.S.	
BRANCH, D.B.	
BURLINGAME, A.H.	
CARNIVAL, G.J.	
COPP, R.D.	
ROUCHER, D.W.	
DAVIS, J.G.	
VERED, J.E.	X
ERRERA, D.W.	
GOODWIN, R.	
JANNI, R.J.	
JABMAN, J.K.	
LEALY, T.J.	
LILBIG, J.G.	
DEKER, E.H.	
ERSH, J.M.	X
IRBY, W.A.	
UESTER, A.W.	
RIEG, D.	
EE, F.M.	X
MAJESTIC, J.R.	
MARX, G.E.	
McDONALD, M.M.	
MORGAN, R.V.	X
OTTER, G.L.	X
IZZUTO, V.M.	
ANDOLIN, N.B.	
HEPLER, R.L.	
ULLIVAN, M.T.	
WATSON, E.R.	
AI, J.U.K.G.	
WEBB, J.S.	
WILKINSON, R.B.	X
WILSON, J.M.	
OUNG, E.R.	
ANE, J.O.	
THOMAS, F.H.	X
KENNEDY, C.E.	X
HOADES, J.F.	
EMISON, EA	X
JOHNSTON, J.D.	
WHITE, TA	
WILLIAMS, EA	X
GRACE, CB	X
GRACE, PS	X
SWM Track'd	X
RES CONTROL	X X
TRAFFIC	

April 3, 1992

92-RF-3445

Robert M. Nelson, Jr.
Manager
DOE, RFO

Attn: F. R. Lockhart


NOTIFICATION OF INTERAGENCY AGREEMENT NONCOMPLIANCE FOR OU 2 PHASE II RFI/RI REPORT (ALLUVIAL) - JMK-0286-92

EG&G Rocky Flats, Inc. (EG&G) is requesting that the Department of Energy/Rocky Flats Office (DOE/RFO) notify the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) that the milestone for the Phase II Remedial Facility Investigation/Remedial Investigation (RFI/RI) Report (Alluvial) for Operable Unit No. 2 (OU 2) will not be met. The milestone date for the Phase II RFI/RI Report (Alluvial) for OU 2 is March 12, 1993.

Noncompliance with the Interagency Agreement (IAG) milestone is due to the large back-log of laboratory samples currently being analyzed. Radiological soil and groundwater samples are taking approximately 180 days from the date of collection to the date laboratory results are received. This long turnaround time will not allow the subcontractor the time necessary to perform proper analysis and interpretation of the data and include the findings in the RI Report.

Radiological sampling in OU 2 will not be complete until May 1, 1992 at the earliest. The "best case" laboratory turnaround scenario will provide this data to the subcontractor in November 1992. This time schedule will not allow the subcontractor the necessary time to complete the analyses and report.

If you have any questions regarding this issue, please contact E. A. Dillé of the Remediation Programs Division at extension 3200.


J. M. Kersh, Associate General Manager
Environmental and Waste Management

EAD:dmf

Orig. and 1 cc - R. M. Nelson, Jr.

cc:

S. R. Grace - DOE, RFO

AUTHORIZED CLASSIFIER
SIGNATURE
applicable per
specification
exemption
TO LTR NO.

APPROVALS:
3G: *[Signature]*
2B: *[Signature]*
RIG & TYPING: *[Signature]*
FAD: *[Signature]*

ADMIN RECORD

A-DU03-000078

REVIEWED FOR CLASSIFICATION/UCA
By *[Signature]* Date *[Signature] 5/12/92*