

Department of Energy

JAN 9 2 11 PM '95

ROCKY FLATS FIELD OFFICE  
P O BOX 928  
GOLDEN COLORADO 80402 0928

JAN 6 1995

EG&G  
ROCKY FLATS PLANT  
CORRESPONDENCE CONTROL

94-DOE-12957

Mr. Joe Schieffelin  
Hazardous Waste Facilities Unit Leader  
Colorado Department of Public Health and Environment  
4300 Cherry Creek Drive South  
Denver, Colorado 80222-1530

Dear Mr Schieffelin,

We welcome your response of December 30, 1994, regarding the Draft Proposed Plan for Reorganization and Remediation of the Industrial Area (IA) at Rocky Flats Environmental Technology Site, which was submitted to your office on October 19, 1994. The purpose of this letter is to convey definitive schedules as requested in comment number four of your cover letter. These proposed schedules will replace and supersede the existing Interagency Agreement (IAG) milestones for the IA. We are in the process of preparing responses to each of your general and specific comments and will submit them to your office under separate cover by January 12, 1995.

It is our belief that the restructuring for the IA is consistent with the discussions and agreement from the Principals meeting of December 20, 1994. The enclosed schedules were established based on reasonable estimates of time required to perform the relevant tasks including time for the regulatory review process. We believe that this approach and the enclosed schedules will allow the investigation of the IA to proceed in an efficient and consistent manner.

In your December 30, 1994 letter, you refer to the "SPIRIT" document and comments that may not have been addressed. The "SPIRIT" document was an earlier concept of restructuring the IA. The "SPIRIT" document has been superseded by the current draft IA Reorganization Plan. However, your general comments, such as the waste management issue, will be addressed in our responses to your specific comments.

It is indeed beneficial for the parties to discuss programmatic issues surrounding the restructuring of the IAG during future Rocky Flats Cleanup Agreement negotiations. This Draft Proposed Plan was submitted as an amendment to the IAG. It is essential that closure on the enclosed proposed milestones and the comments raised in your December 30, 1994 letter be reached within the context of the amendment process for the existing IAG. It is incumbent on the parties therefore to resolve the concerns raised in your letter and establish the new milestones as expeditiously as possible. Accordingly, discussions regarding the concerns and the proposed milestones associated with this IAG

Reviewed for Addressee  
Corres Control RFP

-995 RDM  
ATE BY

1 #

ORDER # 5400.1

## ADMIN RECORD

**JAN** 6 1995

amendment should be completed by January 26, 1995. The DOE is working diligently toward helping the parties achieve this date.

Sincerely,

A handwritten signature in cursive script, appearing to read "Steven W. Slaten".

Steven W. Slaten  
IAG Project Coordinator  
Environmental Restoration

Enclosure

cc w/Enclosure

J Ahlquist, EM-452, HQ

C Gesalman, EM-452, HQ

M Silverman, OOM, RFFO

J Roberson, AMER, RFFO

F Lockhart, ER, RFFO

R Sarter, ER, RFFO

T Howell, OCC, RFFO

J McGraw, EPA

M Hestmark, EPA

T Looby, CDPHE

S Stuger, EG&G

B Peterman, EG&G

Administrative Record

## ENCLOSURE 1

### Restructured Industrial Area Proposed Milestones

Completion of D&D Deferred IA IHSS Report	4/10/95
Completion of Draft NFA ROD (First group of NFA IHSSs)	11/20/95
Completion of IA IM/IRA Programmatic Upgrades	6/03/96
Completion of Draft IA Results on Non-Intrusive Field Work Report	10/23/96
Completion of Draft IA Surface Water and Sediment Report	1/23/97

ID	Task Name	Duration	Start	Finish	1995	1996	1997	1998	1999	2000	2001	2002
1	D&D DEFERRAL	119d	10/13/94	4/10/95	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
2	PREPARE D&D RECOMMENDATION	59d	10/13/94	1/16/95								
3	REVIEW & COMMENT RESOLUTION	60d	1/17/95	4/10/95								
4	MILESTONE COMPLETION OF D&D DEFERRED IA IHSS REPO	0d	4/10/95	4/10/95								
5	NO FURTHER ACTION	275d	3/1/95	4/4/96								
6	STATISTICAL ANALYSIS DA&C	30d	3/1/95	4/1/95								
7	COPHE RISK ANALYSIS	40d	3/22/95	5/17/95								
8	FINAL NFA DETERMINATION	0d	5/17/95	5/17/95								
9	PREPARE NFA JUSTIFICATION DOCUMENT	40d	5/18/95	7/14/95								
10	REVIEW NFA JUSTIFICATION DOCUMENT	15d	7/17/95	8/4/95								
11	COMMENT RESPONSE PREPARATION	30d	8/7/95	9/18/95								
12	APPROVAL OF NFAJ	0d	9/18/95	9/18/95								
13	PREPARE DRAFT NFA ROD	45d	9/19/95	11/20/95								
14	MILESTONE COMPLETION OF DRAFT NFA ROD (1st GROUP	0d	11/20/95	11/20/95								
15	PUBLIC COMMENT	60d	11/21/95	2/22/96								
16	RESPONSE AND FINAL ROD	30d	2/23/96	4/4/96								
17	ISSUE APPROVED ROD	0d	4/4/96	4/4/96								
18	IND AREA IM/MRA PROCESS	375d	11/28/94	6/3/96								
19	IM/MRA DOC APPROVED	0d	11/28/94	11/28/94								
20	IM/MRA IMPLEMENTATION	372d	12/1/94	6/3/96								
28	MILESTONE COMPLETION OF IA IM/MRA PROGRAMATIC UPGRADE	0d	6/3/96	6/3/96								
29	IHSS MATERIAL REMOVAL	134d	11/16/94	6/6/95								
32	RADIATION SURVEYS AFTER MATERIAL REMOVAL	113d	2/23/95	8/3/95								
80	OUTSIDE TANK HPGe Survey	169d	7/20/94	3/24/95								
99	OUTSIDE TANK Nal Survey	29d	1/27/95	3/8/95								
115	OUTSIDE TANK Nal Survey for RFI Inv	29d	3/27/95	5/5/95								
131	IA Surface Water & Sed FSP TM	170d	8/1/94	4/6/95								
145	SURFACE SAMPLES under Sediment TM	247d	4/7/95	4/3/96								
151	IA SUMMARY SURFACE WATER & SED TM	128d	11/20/95	5/29/96								
164	MILESTONE COMPLETION OF DRAFT IA SW & SED SAMPLING R	0d	1/23/96	1/23/96								
165	TM DATA COMPILATION	584d	7/19/93	11/1/95								
221	INDUSTRIAL AREA EE FIELDWORK	173d	4/3/95	12/7/95								
230	MILESTONE IA EE TM TO REGULATORS	0d	12/7/95	12/7/95								
231	NON-INTRUSIVE SURFACE SAMPLING	232d	10/24/94	9/29/95								







ID	Task Name	Duration	Start	Finish	1995	1996	1997	1998	1999	2000	2001	2002	
1524	Incorporate Comments & Finalize Document	31d	9/19/02	10/31/02	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1
1525	SUBMIT Revisions to Final Document	0d	10/31/02	10/31/02									■
1526	Document Processing & Transmittal	5d	11/1/02	11/7/02									◆
1527	Release & Final Approval	0d	11/7/02	11/7/02									◆