

07RES. CONTROL
INCOMING LTR NO.

0160 RF 95

TE

TION

Department of Energy

ROCKY FLATS FIELD OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

JAN 9 2 11 PM '95

JAN 6 1995

94-DOE-12957

EG&G
ROCKY FLATS PLANT
CORRESPONDENCE CONTROL.

DIST.	LTR	ENC
RLINGAME, A.H.		
SBY, W.S.		
RNIVAL, G.J.		
ADOVA, R.C.		
IS, J.G.		
IN, T.M.		
RERA, D.W.		
Y, R.E.		
TON, D.L.		
S, J.A.		
VER, W.S.		
AN, P.M.		
NI, B.J.		
LY, T.J.		
AHL, T.G.		
IG, J.G.		
LOWELL, L.J.	X	X
CHINS, N.M.		
XSON, D.T.		
R, R.E.		
STER, A.W.		
X, G.E.		
ART, D.		
ONALD, M.M.		
OVERN, L.J.		
ENNA, F.G.		
KERT, J.G.		
UTO, V.M.		
TER, G.L.		
TERWHITE, D.G.		
RADER, D.C.		
UBERT, A.L.		
WARTZ, J.K.		
LOCK, G.H.		
EB, S.G.	X	X
PHESIS, G.M.		
TERMAN, B.	X	X

RES. CONTROL	X	X
RECORD/080	X	2
7130G		

ewed for Addressee
rrres. Control RFP

9.95 RDM
BY

• **F**

ORDER, 5400.1

JAN 6 1995

amendment should be completed by January 26, 1995. The DOE is working diligently toward helping the parties achieve this date.

Sincerely,

A handwritten signature in cursive script, appearing to read "Steven W. Slaten".

Steven W. Slaten
IAG Project Coordinator
Environmental Restoration

Enclosure

cc w/Enclosure:

J. Ahlquist, EM-452, HQ
C. Gesalman, EM-452, HQ
M. Silverman, OOM, RFFO
J. Roberson, AMER, RFFO
F. Lockhart, ER, RFFO
R. Sarter, ER, RFFO
T. Howell, OCC, RFFO
J. McGraw, EPA
M. Hestmark, EPA
T. Looby, CDPHE
S. Stiger, EG&G
B. Peterman, EG&G
Administrative Record

ENCLOSURE 1

Restructured Industrial Area Proposed Milestones

Completion of D&D Deferred IA IHSS Report	4/10/95
Completion of Draft NFA ROD (First group of NFA IHSSs)	11/20/95
Completion of IA IM/IRA Programmatic Upgrades	6/03/96
Completion of Draft IA Results on Non-Intrusive Field Work Report	10/23/96
Completion of Draft IA Surface Water and Sediment Report	1/23/97

ID	Task Name	Duration	Start	Finish	1995	1996	1997	1998	1999	2000	2001	2002
1	D&D DEFERRAL	119d	10/13/94	4/10/95	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
2	PREPARE D&D RECOMMENDATION	59d	10/13/94	1/16/95								
3	REVIEW & COMMENT RESOLUTION	60d	1/17/95	4/10/95								
4	MILESTONE - COMPLETION OF D&D DEFERRED IA IHSS REPO	0d	4/10/95	4/10/95								
5	NO FURTHER ACTION	275d	3/1/95	4/4/96								
6	STATISTICAL ANALYSIS - DA&C	30d	3/1/95	4/11/95								
7	CDPHE RISK ANALYSIS	40d	3/22/95	5/17/95								
8	FINAL NFA DETERMINATION	0d	5/17/95	5/17/95								
9	PREPARE NFA JUSTIFICATION DOCUMENT	40d	5/18/95	7/14/95								
10	REVIEW NFA JUSTIFICATION DOCUMENT	15d	7/17/95	8/4/95								
11	COMMENT RESPONSE PREPARATION	30d	8/7/95	9/18/95								
12	APPROVAL OF NFAJ	0d	9/18/95	9/18/95								
13	PREPARE DRAFT NFA ROD	45d	9/19/95	11/20/95								
14	MILESTONE - COMPLETION OF DRAFT NFA ROD (1st GROUP	0d	11/20/95	11/20/95								
15	PUBLIC COMMENT	60d	11/21/95	2/22/96								
16	RESPONSE AND FINAL ROD	30d	2/23/96	4/4/96								
17	ISSUE APPROVED ROD	0d	4/4/96	4/4/96								
18	IND AREA IMIRA PROCESS	375d	11/28/94	6/3/96								
19	IMIRA DOC APPROVED	0d	11/28/94	11/28/94								
20	IMIRA IMPLEMENTATION	372d	12/1/94	6/3/96								
28	MILESTONE - COMPLETION OF IA IMIRA PROGRAMATIC UPGRADE	0d	6/3/96	6/3/96								
29	IHSS MATERIAL REMOVAL	134d	11/16/94	6/6/95								
52	RADIATION SURVEYS AFTER MATERIAL REMOVAL	113d	2/23/95	8/3/95								
80	OUTSIDE TANK HPGe Survey	169d	7/20/94	3/24/95								
99	OUTSIDE TANK Nal Survey	29d	1/27/95	3/8/95								
115	OUTSIDE TANK Nal Survey for RFI Inv	29d	3/27/95	5/5/95								
131	IA Surface Water & Sed FSP TM	170d	8/1/94	4/6/95								
145	SURFACE SAMPLES under Sediment TM	247d	4/7/95	4/3/96								
151	IA SUMMARY SURFACE WATER & SED TM	128d	11/20/95	5/29/96								
164	MILESTONE - COMPLETION OF DRAFT IA SW & SED SAMPLING R	0d	1/23/96	1/23/96								
185	TM DATA COMPILATION	584d	7/19/93	11/1/95								
221	INDUSTRIAL AREA EE FIELDWORK	173d	4/3/95	12/7/95								
230	MILESTONE - IA EE TM TO REGULATORS	0d	12/7/95	12/7/95								
231	NON-INTRUSIVE SURFACE SAMPLING	232d	10/24/94	9/29/95								

ID	Task Name	Duration	Start	Finish	1995	1996	1997	1998	1999	2000	2001	2002
320	NON-INTRUSIVE SURFACE SAMPLE LAB ANALYSIS	136d	10/27/94	5/18/95	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
368	NON-INTRUSIVE DATA VALIDATION & REEDS	325d	11/10/94	3/7/96								
438	TM - RESULTS OF NM FIELD STUDIES & INT FSP - OOC / RCRA CLO	212d	8/17/94	6/23/95								
454	TM - RESULTS OF NM FIELD STUDIES & INT FSP - 400/800 AREA	214d	12/12/94	10/20/95								
469	TM - RESULTS OF NM FIELD STUDIES & INT FSP - 100 AREA	162d	8/3/95	3/28/96								
482	TM - RESULTS OF NM FIELD STUDIES & INT FSP - RAD SITES	193d	6/20/95	3/28/96								
493	REPORT - RESULTS OF NM FIELD STUDIES FOR IND AREA	254d	2/8/96	2/5/97								
511	MILESTONE - COMPLETION OF DRIFT NON-INT 1A SAMPLING RE	0d	10/23/96	10/23/96								
512	EARLY ACTIONS	757d	8/2/94	8/1/97								
513	Early Action - 443 Tanks	349d	8/2/94	1/2/96								
514	Finish 443 Tanks	0d	1/2/96	1/2/96								
515	Other Early Actions OPA Not Near Buildings	120d	6/23/95	12/13/95								
516	Finish Early Actions OPA Not Near Buildings	0d	12/13/95	12/13/95								
517	Early Actions IEA400/800 AREA	120d	10/23/95	4/18/96								
518	Finish Early Actions IEA400/800 AREA	0d	4/18/96	4/18/96								
519	Early Actions OPA Near Buildings 100 AREA	120d	4/1/96	9/19/96								
520	Finish Early Actions OPA Near Buildings 100 AREA	0d	9/19/96	9/19/96								
521	EARLY ACTIONS OPA NEAR BUILDINGS RAD SITES	120d	4/1/96	9/19/96								
522	FINISH EARLY ACTIONS OPA NEAR BUILDINGS RAD SITES	0d	9/19/96	9/19/96								
523	Early Actions IPA	120d	2/17/97	8/1/97								
524	Finish Early Actions IPA	0d	8/1/97	8/1/97								
525	PROCUREMENT FOR INTRUSIVE FIELDWORK	77d	4/12/95	8/1/95								
540	SUBCONTRACT MODIFICATION -Outside Pipes	75d	3/7/95	6/21/95								
550	FIELDWORK PREPARATION INTRUSIVE	104d	8/2/95	1/5/96								
562	SAMPLING TANKS & PIPELINES	63d	1/4/95	3/31/95								
563	DRILLING	557d	8/2/95	10/9/97								
660	OUTSIDE TANK BOREHOLES	186d	3/3/95	11/27/95								
682	MONITORING WELL COMPLETION AND DEVELOPMENT	70d	11/6/95	2/27/96								
688	LAB ANALYSIS INSIDE TANK & PIPELINE SAMPLES	148d	3/3/95	10/2/95								
688	LAB ANALYSIS FOR DRILLING	269d	9/13/95	10/9/96								
706	DATA VALIDATION FOR INTRUSIVE	139d	5/7/96	11/20/96								
716	SURFACE SAMPLING OOC	75d	1/16/96	4/30/96								
717	SURFACE SAMPLING 700 AREA - STAGE 3	28d	4/30/97	6/6/97								
735	ASPHALT/CONCRETE SAMPLING STAGE 3	36d	6/10/97	7/29/97								

ID	Task Name	Duration	Start	Finish	1995	1996	1997	1998	1999	2000	2001	2002
748	BAT SAMPLING - STAGE 3	86d	6/12/97	10/13/97	01	02	03	04	01	02	03	04
769	OUTSIDE INACTIVE TANK BAT (8VAULT WATER	154d	5/3/95	12/11/95								
789	TECH MEMO #2 VOL I, Part A - Stage 1 Tank	427d	1/4/95	9/16/96								
805	GEOCHEMICAL AND GEOCHEMICAL DATA	88d	6/12/97	10/13/97								
826	STG. 4 SOIL BORINGS (Drilling) 700 AREA	88d	1/12/99	5/13/99								
846	STG. 4 BAT SAMPLING 700 AREA	88d	1/14/99	5/17/99								
866	LEACHABILITY SAMPLE COLLECTION 700 AREA	88d	1/14/99	5/17/99								
886	STG. 4 LAB SAMPLE ANALYSIS BORINGS	176d	1/14/99	9/16/99								
908	LEACHABILITY SAMPLE ANALYSIS	147d	1/15/99	8/9/99								
928	DATA VALIDATION & REEDS BORINGS	175d	4/9/99	12/9/99								
970	SOIL TENSIDOMETER NESTS	38d	5/18/99	7/8/99								
990	PIEZOMETERS	19d	7/9/99	8/4/99								
1010	STAGE 2 OUTSIDE TANK TRAINING	20d	10/29/96	11/25/96								
1011	OUTSIDE TANK INCP STAGE 2	45d	10/29/96	11/1/97								
1012	STAGE 2 PERMITTING OUTSIDE TANKS	21d	10/29/96	11/26/96								
1013	STAGE 2 OUTSIDE TANK READINESS REVIEWS	5d	1/2/97	1/8/97								
1014	SUBCONTRACT MODIFICATION -Outside Tanks Sig 2	70d	7/22/96	10/28/96								
1024	OUTSIDE TANK HPG Survey	488d	1/4/95	12/11/96								
1041	OUTSIDE TANK SURFACE SOIL SAMPLING	152d	1/17/97	8/18/97								
1060	OUTSIDE TANK BOREHOLES	171d	2/7/97	10/3/97								
1081	OUTSIDE TANK Monitoring Wells	165d	3/18/97	11/3/97								
1102	OUTSIDE TANK BAT (8VAULT WATER) SAMPLING	161d	3/4/97	10/14/97								
1122	TECH MEMO #3 VOL I, Part A - Stage 2 Tank Res	165d	11/4/97	6/22/98								
1137	STAGE 3 OUTSIDE TANK INVESTIGATION	1070d	6/22/95	8/19/99								
1411	LAB ANALYSIS, SURFACE SAMPLES OOC	90d	5/1/96	9/6/96								
1414	Surface Sample Data Validation Sig 2 OOC	45d	9/9/96	11/8/96								
1415	SOIL CORES/BORINGS OOC	65d	5/1/96	8/1/96								
1416	LAB ANALYSIS, BORINGS OOC	90d	8/2/96	12/10/96								
1418	Data Validation Borngs Sig 2 OOC	45d	12/11/96	2/11/97								
1420	SOIL BORINGS Stage 3 OOC	35d	4/18/97	6/5/97								
1421	LAB ANALYSIS, BORINGS OOC	90d	6/6/97	10/9/97								
1424	Sample Data Validation Borngs Sig 3 OOC	45d	10/10/97	12/11/97								
1425	SOIL BORINGS OOC Stage 4	90d	2/23/98	6/26/98								
1428	LAB ANALYSIS, BORINGS OOC	90d	6/29/98	10/30/98								

ID	Task Name	Duration	Start	Finish												
					1995	1996	1997	1998	1999	2000	2001	2002				
1429	Data Validation Bourges Sig 4 OOC	45d	11/2/98	1/1/99	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1430	INTRUSIVE LAB SAMPLE ANALYSIS 700 AREA	150d	10/10/97	5/7/98												
1434	RCRA-REQD CLOSURE TECH MEMO NO. 2	85d	12/11/96	4/8/97												
1448	RCRA-REQD CLOSURE TECH MEMO NO. 3	85d	10/10/97	2/5/98												
1462	IA OU PHASE I REQD TMS PROCESS	175d	8/10/99	4/10/00												
1463	EXPOSURE ASSESSMENT TM	95d	8/10/99	12/20/99												
1472	MODELLING TM	95d	8/10/99	12/20/99												
1481	CONTAMINANTS OF CONCERN TM	110d	10/26/99	3/27/00												
1490	TOXICITY FACTORS TM	95d	11/30/99	4/10/00												
1499	IA OU PHASE I RUPH REPORT PROCESS	673d	4/11/00	11/7/02												
1500	DATA COMPIATION AND EVALUATION	26w	4/11/00	10/9/00												
1501	PREPARE TABLES, FIGURES & TEXT	90d	10/10/00	2/12/01												
1502	DOCUMENT REVIEW AND APPROVAL	453d	2/13/01	11/7/02												
1503	Document Processing & Transmittal	5d	2/13/01	2/19/01												
1504	SUBMIT Drait to DOE-HQ & DOE-RFO	0d	2/19/01	2/19/01												
1505	DOE-HQ Review Draft Document	26d	2/20/01	3/27/01												
1506	DOE-RFO & EG&G Review Document	26d	3/28/01	5/2/01												
1507	Incoporate Comments & Finalize Drait	50d	5/3/01	7/11/01												
1508	SUBMIT Final Drait to DOE-RFO	0d	7/11/01	7/11/01												
1509	DOE-RFO Document Processing & Transmittal	5d	7/12/01	7/18/01												
1510	SUBMIT Drait Document to EPA & CDH	0d	7/18/01	7/18/01												
1511	EPA & CDH Review Draft Document	62d	7/19/01	10/12/01												
1512	NRDA Review Draft Document	62d	10/15/01	1/8/02												
1513	Incoporate Comments & Finalize Drait	62d	1/9/02	4/4/02												
1514	Document Processing & Transmittal	5d	4/5/02	4/11/02												
1515	SUBMIT Final to DOE-HQ & DOE-RFO	0d	4/11/02	4/11/02												
1516	DOE-HQ Review Final Document	26d	4/12/02	5/17/02												
1517	DOE-RFO & EG&G Review Final Document	26d	5/20/02	6/24/02												
1518	Incoporate Comments & Finalize Drait	10d	6/25/02	7/8/02												
1519	SUBMIT Final to DOE-RFO	0d	7/8/02	7/8/02												
1520	DOE-RFO Document Processing & Transmittal	10d	7/9/02	7/22/02												
1521	SUBMIT Final Document to EPA & CDH	0d	7/22/02	7/22/02												
1522	EPA & CDH Review & Approve Final Document	21d	7/23/02	8/20/02												
1523	NRDA Review & Approve Final Document	21d	8/21/02	9/18/02												

ID	Task Name	Duration	Start	Finish												
					1995				1996					1997		
1524	Incorporate Comments & Finalize Document	31d	9/19/02	10/31/02	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1525	SUBMIT Revisions to Final Document	0d	10/31/02	10/31/02												
1526	Document Processing & Transmittal	5d	11/1/02	11/7/02												
1527	Release & Final Approval	0d	11/7/02	11/7/02												