

000006945

92 RF 0041

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

January 10, 1992

92-RF-0041

Robert M. Nelson, Jr.
Manager
DOE, RFO

Attn: F. R. Lockhart

REVISED SCHEDULES FOR OPERABLE UNITS (OUs) 12, 13, 14, AND 16 - JMK-0003-92

EG&G Rocky Flats, Inc. (EG&G Rocky Flats) is requesting that the Department of Energy (DOE) approach the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) for concurrence on a schedule extension of sixty days for the milestones specified in the Interagency Agreement (IAG) for OUs 12, 13, 14, and 16. EG&G proposes that the IAG milestone for each project be extended sixty days. A revised schedule for each OU can be submitted once concurrence has been reached.

EG&G Rocky Flats received guidance from DOE/RFO to suspend activities planned for early FY92 or OUs 12, 13, 14, and 16 until DOE/RFO received definitive budget direction. Reference is made to EG&G's letters of October 23, 1991 and November 15, 1991 on the subject (7173 and 7951). As a result, the purchase requisitions for OUs 12, 13, 14, and 16 were not submitted to EG&G Procurement in time for a contract to be awarded and work started in accordance with the schedule defined by the IAG. DOE/RFO provided guidance to proceed on December 1, 1991. Therefore, each of these projects is now approximately two months behind the Interagency Agreement (IAG) schedule.

Currently, a Request for Proposal for each project is in the hands of the bidders, but proposals have yet to be submitted to EG&G Purchasing. Each project manager anticipates contract award by February 1, 1992. Scoping, the negotiation process to define the scope of work with the agencies, has been completed in accordance with the IAG schedules.

Because the projects are already behind schedule, we request that DOE prioritize the schedule extension request with EPA and CDH. EG&G will diligently work to try to make current milestones despite the late start. We will assume that the extension request is proceeding under DOE direction. Please contact P. S. Bunge at extension 7121 or C. B. Gee at extension 5910 of the Remediation Programs Division if there are questions.

DIST.	LTR	CNC
BENJAMIN, A.		
BERMAN, H.S.		
BRETZKE, J.C.		
BURLINGAME, A.H.		
COPP, R.D.		
CROUCHER, D.W.		
DAVIS, J.G.		
EVERED, J.E.	X	
FERRERA, D.W.		
FRANCIS, G.E.	X	
GOODWIN, R.		
HANNI, B.J.		
HARMAN, I. K.		
HEALY, T.J.		
IDEKER, E.H.		
JENS, J.P.		
KERSH, J.M.	X	
KIRBY, W.A.		
KUESTER, A.W.		
KRIEG, D.		
LEE, E.M.	X	
MAJESTIC, J.R.		
MARX, G.E.		
MEURRENS, B.E.		
MORGAN, R.V.	X	
POTTER, G.L.	X	
PIZZITO, V.M.		
SAFFELL, R.F.		
SANDLIN, N.B.		
SHEPLER, I.R.		
SWANSON, E.R.		
WIEBE, J.S.		
WILKINSON, R.B.	X	
WILSON, J.M.		
YOUNG, E.R.		
ZANE, J.O.		
Althoff, F.H.		
Rhoades, J.I.	X	
Jemison, E.A.	X	
Gee, C.B.	X	
Bunge, P.S.	X	
Kallus, J.J.	X	
WM Tracking	X	
CORRES CONTROL	X	X
TRAFFIC		

CLASSIFICATION:

UCNI	
UNCLASSIFIED	X
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER
SIGNATURE

DATE 1/6/92

IN REPLY TO LTR NO.

J. M. Kersh, Associate General Manager
Environmental and Waste Management

CBG:dmf

Orig. and 1 cc - R. M. Nelson, Jr.

ADMIN RECORD

PC#
LTR APPROVALS:
PSB: [initials]
JEE: [initials]
ORIG & TYPIST INITIALS
CBG/dmf

8-25-93