



KAISER • HILL
COMPANY

MEMORANDUM

Date: December 1, 2004

To: Jan Robbins, T130G

From: Randy Leitner

Subject: WEEKLY STATUS MEETING DOE/LRA for December 1, 2004


Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

M. Brown	R. Leitner
D. Coyne	D. Onyskiw
T. Dieter	J. Parkin
S. Garcia	D. Rack
C. Gilbreath	W. Seyfert
H. Gilpin	R. Vonfeldt
R. Kury	
B. Larson	

Additional items discussed:

Actions Items:

End



1/3
371/374 Project
WEEKLY STATUS MEETING DOE/LRA for December 1, 2004

ADMIN RECORD

B371-A-000238

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING
[Every Wednesday, 9:30 am. In T371Z]

AGENDA

December 1, 2004

INTRODUCTION – Randy Leitner

D&D – Jim Floerke

CONSTRUCTION / MAINTENANCE – Dan Coyne

ENVIRONMENTAL & ACTION ITEMS – Randy Leitner

D&D WASTE – Randy Leitner

PDSR – Bob Kury

OUTSTANDING ACTION ITEMS

OTHER:

2

w/w

**D&D Summary (ACC/ADD)
Weekly Meeting Date 12/1/04**

Set	D&D Status Jim Floerke	Environmental
6 1AQ31DR02B	<ul style="list-style-type: none">GB 58 and 59 removed.Room 3547, 3549, 3553, 3555, 3563, 3543, and 3559 set scope complete.Set scope complete.	
9 (CSV)	<ul style="list-style-type: none">Entries into CSV continue. Both vehicles removed. 79 of 104 columns removed; maintenance bay door removed: stair/catwalk removal in process.	<ul style="list-style-type: none">RCRA stable – no insps.
10 1AD110BD00	<ul style="list-style-type: none">Tanks 230A/B, 715, and 718 removed.GB307 removed.Set scope complete.	
38 1AD117BD00	<ul style="list-style-type: none">Criticality drain removal complete.	
40 1AD138BD00	<ul style="list-style-type: none">Set scope complete. Walkdown complete	
52 1AD140BD00	<ul style="list-style-type: none">Removal of demisters and 1st stage filters complete (FP 243).Preparing for isolation of plenum this week.	
Area AA	<ul style="list-style-type: none">Removing Zone 1 duct Rooms 1115, 1105, 1103, 1117, and 1003.Removing Zone 1 duct Rooms 2217 and 2213.	
Area AD	<ul style="list-style-type: none">Removing Zone 1 duct Rooms 2325 and 2327, and hallway.Removing Zone 1 duct Rooms 2203 and 2207.	
Area AE	<ul style="list-style-type: none">Removing Zone 1 duct Rooms 2310.Removing Zone 1 duct Rooms 2306.	
Construction/Washington Group Activities Dan Coyne		
<ul style="list-style-type: none">Sets 1 and 2: Mechanical (piping/supports) removal. Prep'g for supply duct removal (interference's only)Set 6: No activity.Set 8: Performed additional dry shaving decon in room 3204.Set 12 : Mechanical Removal (room 1103 duct/piping, vault grating). Completed dry decon in room 1109/1111 and setting up for room 1127 (tank pit).Set 13: No activity.Set 14: On holdSet 17: No activity.Set 18: Performing final survey (PDS).Set 19: Mechanical removal (piping/supports).Set 21: Performing final survey (PDS).Set 22: Mechanical removal (piping/duct). Temp. power clean up.		<ul style="list-style-type: none">Set 23: Placed on hold, crew re-assigned to Bldg. 374.Set 29: Continued dry decon in room 3713.Set 38: Electrical removal (lighting).Set 40: Electrical removal on chiller unit's (MRU's).Set 41: Continue FP-241 plenum removal.Set 57: Performing final survey (PDS).Set 58: Performing final survey (PDS)Area AP: Performing piping/duct air gapping and clean out of office 's in basementTemporary electrical power installation on-going in both bldgs.Preparing for ACM removal on 371 roof (gravel removal) and dock # 5 transite.Perform electrical removal on CAAM/SAAM system.Install temp. cooler unit for instrument air compressor.
D&D Waste – Randy Leitner		
November 30 , 2004 Inventory: 35 drums require handling		Net Drum Loss for Week: 22