

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

Date/Time: 10/13/04 – 0937 and 10/12/04 – 1330

Site Contact(s): C. J. Freiboth (KH) – (CJF-087)
Phone: (303) 966-2823

Regulatory Contact: David Kruchek, CDPHE
Phone: (303) 692-3328

Agency: CDPHE

Purpose of Contact: Building 447 Demolition Sequence and Clarification

Meeting Attendance:	C. J. Freiboth, KH PM	David Kruchek, CDPHE
	Karl Shuler, RFCSS	D. McCranie, DOE
	G. Dreith, DOE	V. Childress, RFCSS
	K. Oman, RFCSS	D. Parsons, KH
	S. Roberts, DOE Rep.	

Discussion

On October 7, 2004, the State provided concurrence on the B447 Facility Disposition RSOP. This concurrence requested additional clarification related to the actual demolition of the facility.


On October 12, 2004, at 1330, conversations with the State (Kruchek) were held to provide clarification on the demolition of the facility. Specifically:

The OPWL lines will be handled in accordance with requirements of the May 17, 2004/9:30 a.m. contact record titled, "Obtain Agreement With CDPHE On Proposed Foaming/Grouting Approach For OPWL Pipes Which Will Remain In Place." This item was incorrectly identified as the contact record dated 08/27/03. In addition, the specific requirements of the contact record for Building 447 OPWL lines (document CJF-086/Building 447 Original Process Waste Lines (OPWL) Disposition) will be followed.

The four pits identified in the RSOP notification are specifically the Room 405A pit, Room 405B pit, Room 36 and the elevator pit (shaft) in the Building 447 basement.

The four feet below final grade mentioned in the RSOP is actually a nominal depth and ranges from 3.2 feet to 4.6 feet. The requirement to be a minimum of 3 feet below final grade will be met.

Close-in monitoring for both radiological and beryllium contamination will be performed.



In addition, the IWCP for the demolition of Buildings 447, 448, and 451 was provided to the State (Kruchek) for review and comment.

On October 13, 2004, at 0937, the State (Kruchek) provided comments to the IWCP work package, and concurred that the demolition activities could proceed, noting that these comments need to be addressed with the necessary modifications made to the IWCP.

Contact Record Prepared By: C. J. Freiboth

Required Distribution:

M. Aguilar, USEPA
S. Bell, DOE
R. Birk, DOE
C. Deck, KH
D. Foss, KH
S. Garcia, USEPA
C. Gilbreath, KH
S. Gunderson, CDPHE

D. Kruchek, CDPHE
J. Legare, RFFO
R. Leitner, KH
J. Mead, KH
G. Morgan, DOE
S. Nesta, KH
K. North, KH
R. Schassburger, DOE
D. Shelton, KH

C. Zahm, KH

Additional Distribution:

H. Ainscough, CDPHE
C. J. Freiboth, KH
D. Parsons, KH
K. Shuler, RFCSS