

CORRES. CONTROL
INCOMING LTR NO.

00331 RF05

DUE DATE
ACTION

RECEIVED

2005 JUN 28 P 2:35

Department of Energy

CORRESPONDENCE
CONTROLROCKY FLATS PROJECT OFFICE
12101 AIRPORT WAY, UNIT A
BROOMFIELD, COLORADO 80021-2583

JUN 23 2005

05-DOE-00395

DIST.	LTR	ENC
BERARDINI, J.H.	X	
BOGNAR, E.S.	X	
BROOKS, L.	X	
CARPENTER, M.	X	
CIUCCI, J.A.		
CROCKETT, G. A.	X	
DECK, C. A.	X	
DEGENHART, K. R.	X	
DEL VECCHIO, D.		
FERRERA, D. W.	X	
GIACOMINI, J. J.		
GILPIN, H.		
LINDSAY, D. C.	X	
LONG, J. W.		
NESTA, S.	X	
SHELTON, D. C.	X	
TUOR, N. R.	X	
WARD, D.	X	
WIEMELT, K.	X	
ZAHM, C.	X	

Mr. Steven H. Gunderson
RFCA Coordinator
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver, CO 80222-1530

Dear Mr. Gunderson:

Please find enclosed a completed Rocky Flats Cleanup Agreement Type 1 building disposition Closeout Report provided for your information for T707B Office Trailer, DWF-051-05. Questions may be directed to Gary Morgan, Rocky Flats Project Support, at (303) 966-6003.

Sincerely,

[Signature]
John J. Rampe, Director
RFPO Closure Project Management

Enclosure

cc w/o Enc:
F. Lockhart, OOM
D. McCranie, HCPM
G. Morgan, PS
S. Nesta, K-H RISS Env
C. Freiboth, K-H RISS D&D
K. Wiemelt, K-H RISS D&D
M. Aguilar, EPA Region VIII
RFCLOG

COR. CONTROL
ADMIN. RECORDReviewed for Addressee
Corres. Control RFP6-28-05
Date

By


cc w/ Enc:
Administrative Record

Ref. Ltr. #

05RF00597

DOE ORDER #

5400.1



ADMIN RECORD



Department of Energy

ROCKY FLATS PROJECT OFFICE
12101 AIRPORT WAY, UNIT A
BROOMFIELD, COLORADO 80021-2583

JUN 23 2005


05-DOE-00395

Mr. Steven H. Gunderson
RFCA Coordinator
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver, CO 80222-1530

Dear Mr. Gunderson:

Please find enclosed a completed Rocky Flats Cleanup Agreement Type 1 building disposition Closeout Report provided for your information for T707B Office Trailer, DWF-051-05. Questions may be directed to Gary Morgan, Rocky Flats Project Support, at (303) 966-6003.


Sincerely,


John J. Rampe, Director
RFPO Closure Project Management

Enclosure

cc w/o Enc:
F. Lockhart, OOM
D. McCranie, HCPM
G. Morgan, PS
S. Nesta, K-H RISS Env
C. Freiboth, K-H RISS D&D
K. Wiemelt, K-H RISS D&D
M. Aguilar, EPA Region VIII
RFCLOG

cc w/ Enc:
Administrative Record



ADMIN RECORD

20



RECEIVED

2005 JUN 16 P 4: 24

CORRESPONDENCE
CONTROL

JW 15 2005

05-RF-00597

Gary Morgan, Director
Project Support
DOE, RFPO

TRANSMITTAL OF CLOSE OUT REPORT FOR T707B OFFICE TRAILER - DWF-051-05

Attached is the Closeout Report for the Type 1 facility T707B *officeTrailer*. The building consisted of a single wide, 10 ft x 50 ft office trailer. Please note that a copy of the report has been submitted to the CERCLA AR by the Kaiser-Hill RISS project.

Please contact Steve Nesta x6386 with questions or concerns.

Dennis W. Ferrera

Dennis W. Ferrera
Vice President and Project Manager
Remediation, Industrial D&D, and Site Services


Attachment:
As Stated

SMN:pvt

Orig. and 1 cc - Gary Morgan

cc:
John Rampe
Deanna McCranie

Type 1 Facility Closeout Report

Section A. Facility Data	
Facility No.	T707B
Facility Descriptor:	Office trailer, single wide, 10 ft x 50 ft
Project:	RISS
Date of Demolition:	7/29/04
Additional Information:	See attached description
<i>(Must include information on environmental releases and conditions of site at turnover to Environmental Restoration)</i>	
Section B. Final Characterization Data	
Reconnaissance Level Characterization Report <i>(concurrence received)</i>	RLCR approved 7/27/04 AR Doc. No. B707-A-000106, 00322-RF-04
In-process Characterization	Not applicable
Pre-Demolition Survey Report <i>(approval received)</i>	PDSR included with RLCR. Submitted to CDPHE 7/14/04, AR Doc. Nos. B707-A-000108, 109, 04-RF-00746
Post-Demolition Survey Report <i>(as necessary)</i>	Not applicable.
Section C. Waste Data <i>(complete categories as appropriate)</i>	
<u>Sanitary Disposal</u>	
Disposal Site:	BFI Foothills Landfill, Hwy 93
Waste Volume (m ³):	84.1 m ³
Waste Weight (tons):	12.84 tons
Additional Information:	
<u>Hazardous Disposal</u>	
Disposal Site:	Superior Special Services, Inc.; Onyx, Henderson, CO
Waste Volume (m ³):	Minor amounts
Additional Information:	Electronic circuit boards, thermostats, exit signs, batteries, fluorescent light bulbs, and miscellaneous containerized chemicals were removed prior to demolition and managed with Building 707/778 CERCLA wastes.
<u>TSCA Waste Disposal</u>	
Disposal Site:	BFI Foothills Landfill. Hwy 93
Waste Volume (m ³):	Minor amounts
Additional Information:	Fluorescent light ballasts were removed prior to demolition and managed with Building 707/778 CERCLA wastes.
<u>Asbestos Waste Disposal</u>	
Disposal Site:	NA
Additional Information:	RLCR identified no asbestos waste
<u>Low-Level Waste Disposal</u>	
Disposal Site:	NA
Additional Information:	No LLW was generated
<u>Low-Level Mixed Waste Disposal</u>	
Disposal Site:	NA
Additional Information:	No LLM waste was generated
<u>Recycled Material</u>	
Disposal Site:	Freon
Waste Volume (m ³):	Minor amounts
Additional Information:	Air conditioners and refrigerators were removed prior to demolition and freon was reclaimed by Colorado licensed technicians. Freon was transferred to PU&D for offsite resale/reuse
<u>Property Disposition</u>	
Receiver Locations <i>(major items only)</i> :	NA
Additional Information:	Furniture was demolished with the trailer.
Section D. Approvals	
Kaiser-Hill Project Manager	 Name: _____ Signature: _____
	Date: 6/15/05

Type 1 Facility Closeout Report T707B

Trailer T707B was a single-wide office trailer located in the courtyard between Buildings 707 and 750. Figure 1 shows the trailer location. It had no utility service except electrical, LSDW, and telephone. The electrical service, which was connected above ground, was disconnected at Building 731, just south of the trailer.

The Reconnaissance Level Characterization Report, dated July 14, 2004, included the pre-demolition survey report. The trailer was characterized as a Type 1 facility. The RLCR was approved by CDPHE on July 27, 2004. Hazardous materials were removed from the trailer prior to demolition. There were no environmental releases associated with T707B.

The trailer was demolished on July 29, 2004, and the waste dispositioned at a sanitary landfill. The trailer sat on asphalt, which was removed by RISS following the trailer demolition to allow access to new process waste lines located beneath the trailer. These process waste lines were not associated with T707B.

Figure 1

