

Type 1 Facility Closeout Report

Section A. Facility Data

Facility No.	T891C
Facility Descriptor:	Office Trailer, 3900 square feet
Project:	RISS - Area 4 D&D
Date of Demolition:	September 19, 2004
Additional Information:	Modular corrugated metal office trailer demolished and disposed of as sanitary waste.

(Must include information on environmental releases and conditions of site at turnover to Environmental Restoration)

Section B. Final Characterization Data

Reconnaissance Level Characterization Report (concurrence received)	Reconnaissance Level Characterization Report – Concurrence, Steven H. Gunderson to Joseph A. Legare, dated September 13, 2004.
In-process Characterization	N/A
Pre-Demolition Survey Report (approval received)	N/A
Post-Demolition Survey Report (as necessary)	N/A

Section C. Waste Data (complete categories as appropriate)

Sanitary Disposal

Disposal Site:	BFI Foothills Landfill, Golden, Colorado
Waste Volume (m ³):	660 Cubic yards
Waste Weight (tons):	208.81 tons
Additional Information:	Above grade building debris

Hazardous Disposal

Disposal Site:	Kettleman Hills Facility, Kettleman City, CA or Bethlehem Apparatus Co, Hellertown, PA
Waste Volume (m ³):	Minor amounts
Additional Information:	Electronic circuit boards, thermostats, exit signs, batteries, fluorescent light bulbs and any other RCRA hazardous components were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.

TSCA Waste Disposal

Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Asbestos Waste Disposal

Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Low-Level Waste Disposal


Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Low-Level Mixed Waste Disposal

Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Recycled Material

Recycle Facility:	
Waste Volume (m ³):	
Additional Information:	



ADMIN RECORD

1/4

Type 1 Facility Closeout Report

Property Disposition	
Receiver Locations (major items only):	N/A
Volume (m ³):	
Weight (tons):	
Additional Information:	

Section D. Approvals	
Kaiser-Hill Project Manager	CJ Frazier
Name/Signature	Date

Additional Facility Information

Building T891C was an approximately 3900 square foot modular trailer acquired in 1994. The structure was corrugated metal siding with corrugated metal skirting. The entrances had wooden stairs leading to a wooden enclosure.

Building T891C had the following utilities: electrical, plant water, plant sanitary, and fire protection was provided by wall mounted fire extinguishers.

The entire T891C structure was removed during D&D activities, and sent offsite for disposal. The utilities were disconnected and removed to at least three feet below final grade as indicated on the attached map. There are no remaining structural components, utility lines, or parts of the foundation. The buildings are not in an IHSS or PAC therefore no soil sampling is required.

CENTRAL AVE

T904A

T904B

6" PVC
6" PVC
E6-2G
E6-5R
E6-3G

Trailers
E6-4G

E6-8R ?
E6-7G

E6-9R

8-13(?)
E6-10R

E6-6G ?

8" PVC

6" PVC
E6-16
E6-14G

E6-16R

3/4" CU
6" CI

E6-19G

F6-1G ?

E6-20G

8-15 ?

E6-21R

E6-22G ?

F6-2G ?

906

UNDERGROUND 15.8 KV and TRANSFORMER
REMOVED

SANITARY SEWER SYSTEM PLUGGED
& ABANDONED 3/8/04

P904

8-19

F6-4R

13.8KV OVERHEAD
CONDUCTORS, TRANSFORMERS
AND POLES REMOVED

891C

1 1/4" COPPER DOMESTIC WATER &
4" PVC SANITARY SEWER
ISOLATED 4' DEEP 9/21/04.

891B

(NO MECHANICAL
UTILITIES)