

Section A. Facility Data

Facility No.	T130J
Facility Descriptor:	Office Trailer, 15400 square feet
Project:	RISS - Area 5 D&D
Date of Demolition:	7/8/05
Additional Information:	Modular corrugated metal office trailer demolished and disposed of as sanitary waste.

(Must include information on environmental releases and conditions of site at turnover to Environmental Restoration)

Section B. Final Characterization Data

Reconnaissance Level Characterization Report (concurrency received)	Reconnaissance Level Characterization Report - Concurrency, Steven H. Gunderson to John Rampe, dated June 30, 2005.
In-process Characterization	N/A
Pre-Demolition Survey Report (approval received)	N/A
Post-Demolition Survey Report (as necessary)	N/A

Section C. Waste Data (complete categories as appropriate)**Sanitary Disposal**

Disposal Site:	BFI Foothills Landfill, Golden, Colorado
Waste Volume (m ³):	3080 Cubic yards
Waste Weight (tons):	630.24 net tons
Additional Information:	Above grade building debris

Hazardous Disposal

Disposal Site:	Kettleman Hills Facility, Kettleman City, CA, Bethlehem Apparatus Co, Hellertown, PA or Onyx, Henderson, CO.
Waste Volume (m ³):	Minor amounts
Additional Information:	Electronic circuit boards, thermostats, exit signs, batteries, fluorescent light bulbs and any other RCRA hazardous components were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.

TSCA Waste Disposal

Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Asbestos Waste Disposal

Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Low-Level Waste Disposal


Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Low-Level Mixed Waste Disposal

Disposal Site:	
Waste Volume (m ³):	N/A
Additional Information:	

Recycled Material

Recycle Facility:	N/A
Waste Volume (m ³):	
Additional Information:	



Type 1 Facility Closeout Report

Property Disposition

Receiver Locations (*major items only*): N/A

Volume (m³):

Weight (tons):

Additional Information:

Section D. Approvals

Kaiser-Hill Project Manager

Name/Signature

J. M. Swann / [Signature]

Date

8.1.05

Additional Facility Information

Building T130J was an approximately 15,400 square foot modular trailer acquired in 1991. The structure was constructed of corrugated metal siding with corrugated metal skirting. The entrances had wooden stairs leading to a wooden enclosure.

Building T130J had the following utilities: electrical, plant water, plant sanitary and fire protection provided by an overhead sprinkler system with wall mounted fire extinguishers.

The entire T130J structure was removed during D&D activities and sent offsite for disposal. The utilities were disconnected and removed to at least three feet below grade as indicated on the attached map. There are no remaining structural components, utility lines, or parts of the foundation. The buildings are not in an IHSS or PAC therefore no soil sampling is required.

ADMIN RECORD

2

WATER & SANITARY SEWER
RISERS REMOVED & CAPPED
4 1/2' DEEP 7/11/05.

SANITARY SEWER
PLUGGED AT MANHOLE
MH-1 ON 10/4/04

