



F. R. Lockhart  
February 2, 1994  
94-RF-01435  
Page 2

pipe will be attached to the truck per procedure. The truck will be operated in the vacuum mode (without sucking sludge) for a few minutes to simulate vacuuming operations. Then the truck will be shut down and all connections secured per procedure.

The run will end in tent 3 with the simulation of vacuum truck unloading operations. All personnel will wear the required PPE and all radiological and H&S sampling will be performed. All discharge piping will be put in place with all joints sealed with plastic wrap per procedure. Since the truck is empty, the pump will not be operated dry. All connections will be secured per procedure.

If you have any questions, please contact me at extension 8541 or Joe Mellen at extension 8607. We await your written approval to commence sludge transfer operations.



S. R. Keith  
Director  
Solar Pond Projects  
EG&G Rocky Flats, Inc.

JBM:bep

Orig. and 1 cc - F. R. Lockhart

cc:

S. Howard	-	DOE, RFO
M. A. Witherill	-	" "