Revised Bedrock Work Plan

By RJN | Checked By | Task No. 310

Date 1/24/93 | Date | File No.

Sheet 1 of 10

Week	Su	M	T	W	Th	F	S
1	← Subcontracting →						
2	← Subcontracting →						
3	← Subcontracting/Mobilization →						
4	← Mobilization →						

Legend for Schedule

A1 - Hollow-stem Auger Rig #1
A2 - Hollow-stem Auger Rig #2

HX/R1 - HX Core / Rotary Rig #1
HX/R2 - HX Core / Rotary Rig #2

G1 - Grout Crew #1

GP1 - Geophysics Crew/Rig #1
GP2 - Geophysics Crew/Rig #2

D1 - Development Team #1
D2, D3, D4 - Development Teams #2, 3, & 4

ST1 - Slug Test Team #1
ST2 - Slug Test Team #2

1/2 Decon - Partial Decontamination
Full Decon - Full Decontamination

Woodward-Clyde

By RJN | Checked By | Project No. 4054
Date 1/24/93 | Date | Task No. 310
File No.
Sheet 2 of 10

week	Su	M	T	W	Th	F	S
5		Drill WC-1BH (A1) →			½ Decon Move to WC-1a	Drill WC-1a (A1)	
		Drill WC-3BH (A2) →			½ Decon Move to WC-3a	Drill WC-3a (A1)	
		Drill WC-1a (A1) →		½ Decon Move to WC-6BH	Drill WC-6BH (A1) →		
		Drill WC-3a (A1) →		½ Decon Move to WC-4BH	Drill WC-4BH (A2) →		
6		Drill WC-1BH (HX/R1) →			½ Decon Move to WC-1a	Drill WC-1a (HX/R1)	
		Drill WC-3BH (HX/R2) →			½ Decon Move to WC-3a	Drill WC-3a (HX/R2)	
					WC-1BH Geophysics (GP1) →		
					WC-3BH Geophysics (GP2) →		
7		Drill WC-6BH (A1)	½ Decon Move to WC-6a	Drill WC-6a (A1) →			
		Drill WC-4BH (A2)	½ Decon Move to WC-4a	Drill WC-4a (A2) →			
		Drill WC-1a (HX/R1) →		½ Decon Move to WC-6BH	Drill WC-6BH (HX/R1) →		
		Drill WC-3a (HX/R2) →		½ Decon Move to WC-4BH	Drill WC-4BH (HX/R2) →		
		Grout WC-1BH (G1)	Grout WC-3BH (G1)			Develop WC-1a (D1) Develop WC-3a (D2)	

Woodward-Clyde Consultants

By RJN Checked By

Date 1/24/93 Date

Project No. 4054
Task No. 310
File No.
Sheet 3 of 10

week	Su	M	T	W	Th	F	S
8		Full Decon Move to WC-5BH (A1) →		Drill WC-5BH (A1) →			
		Full Decon Move to WC-2BH (A2) →		Drill WC-2BH (A2) →			
		Drill WC-6BH (HX/R1)	½ Decon Move to WC-6a	Drill WC-6a (HX/R1) →			
		Drill WC-4BH (HX/R2)	½ Decon Move to WC-4a	Drill WC-4a (HX/R2) →			
			WC-6BH Geophysics (GP1) →		Grout WC-6BH (G1)		
			WC-4BH Geophysics (GP2) →			Grout WC-4BH (G1)	
		Develop WC-1a (D1) →					
		Develop WC-3a (D2) →					

Woodward-Clyde Consultants

by RJN | Checked By | Task No. 310

Date 1/24/93 | Date | File No.

Sheet 4 of 10

Week	Su	M	T	W	Th	F	S
		½ Decon Move to WC-5a (A1)	Drill WC-5a (A1) →			½ Decon Move to SB-1 (A1)	
		½ Decon Move to WC-2a (A2)	Drill WC-2a (A2) →			½ Decon Move to SB-2 (A2)	
		Full Decon Move to WC-5BH (HX/R1) →		Drill WC-5BH (HX/R1) →			
9		Full Decon Move to WC-2BH (HX/R2) →		Drill WC-2BH (HX/R2) →			
		Develop WC-1a (D1) →			Develop & Smpl WC-1a (D1)	½ Decon (D1)	
		Develop WC-3a (D2) →			Develop & Smpl WC-3a (D2)	½ Decon (D2)	
		Develop WC-6a (D3) →					
		Develop WC-4a (D4) →					

Woodward-Clyde Consultants

By RJP | Checked By | Task No. 310
Date 1/24/93 | Date | File No.
Sheet 5 of 10

week	Su	M	T	W	Th	F	S
		Drill SB-1 (A1) (Isolation Casing) →			½ Decon (A1)	Drill SB-1 (A1) (LHSU Sampling)	
		Drill SB-2 (A2) (Isolation Casing) →			½ Decon (A2)	Drill SB-2 (A2) (LHSU Sampling)	
		½ Decon Move to WC-5a (HX/R1)	Drill WC-5a (HX/R1) →			Full Decon Move to WC-1b (HX/R1)	
		½ Decon Move to WC-2a (HX/R2)	Drill WC-2a (HX/R2) →			Full Decon Move to WC-3b (HX/R2)	
		WC-5 BH Geophysics (GP1) →		Grout WC-5BH (G1)			
		WC-2 BH Geophysics (GP2) →			Grout WC-2BH (G1)		
		WC-1a Slug Test (ST.1) →					
		WC-3a Slug Test (ST.2) →					
				Receive Analytical Data WC-1a			
				Receive Analytical Data WC-3a			
		Develop WC-6a (D3) →				Develop & Smpl WC-6a (D3)	
		Develop WC-4a (D4) →				Develop & Smpl WC-4a (D4)	

Woodward-Clyde Consultants

By RJN | Checked By | Project No. 4050
Task No. 310
File No.
Date 1/24/93 | Date | Sheet 6 of 10

Week	Su	M	T	W	Th	F	S
		Drill SB-1 (A1)	Full Decon Demobilize A1 →				
		Drill SB-2 (A2)	Full Decon Demobilize A2 →				
		Full Decon Move to WC-1b (HX/R1)	Drill WC-1b (Isolation Csg 1) (HX/R1)	½ Decon (HX/R1)	Drill WC-1b (Isolation Csg. 2) (HX/R1) →		
		Full Decon Move to WC-3b (HX/R2)	Drill WC-3b (Isolation Csg 1) (HX/R2)	½ Decon (HX/R2)	Drill WC-3b (Isolation Csg. 2) (HX/R2) →		
11		WC-6a Slug Test (ST1) →					
		WC-4a Slug Test (ST2) →					
				Receive Analytical Data WC-6a			
				Receive Analytical Data WC-4a			
		Develop WC-5a (D1) →					
		Develop WC-2a (D2) →					

Woodward-Clyde Consultants

Subject

By RJN

Checked By

Date 1/24/93

Date

Project No. 4034

Task No. 310

File No.

Sheet 7 of 10

eek	Su	M	T	W	Th	F	S
		1/2 Decon (HX/R1)	Drill WC-1b (To TD & Set well) (HX/R1) →		1/2 Decon Move to WC-6b (HX/R1)	Drill WC-6b (Isolation Csg. 1) (HX/R1)	
2		1/2 Decon (HX/R2)	Drill WC-3b (To TD & Set well) (HX/R2) →		1/2 Decon Move to WC-4b (HX/R2)	Drill WC-4b (Isolation Csg. 2) (HX/R2)	
		Develop WC-5a (D1) →				Develop & Smpl WC-5a (D1)	
		Develop WC-2a (D2) →				Develop & Smpl WC-2a (D2)	
		1/2 Decon (HX/R1)	Drill WC-6b (Isolation Csg. 2) (HX/R1) →		1/2 Decon (HX/R1)	Drill WC-6b (To TD & Set well) (HX/R1)	
		1/2 Decon (HX/R2)	Drill WC-4b (Isolation Csg. 2) (HX/R2) →		1/2 Decon (HX/R2)	Drill WC-4b (To TD & Set well) (HX/R2)	
		WC-5a Slug Test (ST1) →					
3		WC-2a Slug Test (ST2) →					
					Receive Analytical Data WC-5a		
					Receive Analytical Data WC-2a		
		Develop WC-1b (D1) →					
		Develop WC-3b (D2) →					

Woodward-Clyde Consultants

By RJD | Checked By | Task No. 310

Date 1/24/93 | Date | File No.

Sheet 8 of 10

Week	Su	M	T	W	Th	F	S
		Drill WC-6b (To TD & Set well) (HX/R1)	Full Decon Move to WC-5b (HX/R1)	→	Drill WC-5b (Isolation Csg. 1) (HX/R1)	1/2 Decon (HX/R1)	
		Drill WC-4b (To TD & Set well) (HX/R2)	Full Decon Move to WC-2b (HX/R2)	→	Drill WC-2b (Isolation Csg. 2) (HX/R2)	1/2 Decon (HX/R1)	
14		Develop WC-1b (D1)	→	→	→	Develop & Sampl WC-1b (D1)	
		Develop WC-3b (D2)	→	→	→	Develop & Sampl WC-3b (D2)	
					Develop WC-6b (D3)	→	
					Develop WC-4b (D4)	→	
		Drill WC-5b (Isolation Csg. 2) (HX/R1)	→	1/2 Decon (HX/R1)	Drill WC-5b (To TD & Set well) (HX/R1)	→	
		Drill WC-2b (Isolation Csg. 2) (HX/R2)	→	1/2 Decon (HX/R2)	Drill WC-2b (To TD & Set well) (HX/R2)	→	
15						Receive Analytical Data WC-1b	
						Receive Analytical Data WC-3b	
		Develop WC-6b (D3)	→	→	→	→	
		Develop WC-4b (D4)	→	→	→	→	
		WC-1b Slug test (ST1)	→	→			
		WC-3b Slug Test (ST2)	→	→			

Woodward-Clyde Consultants

By RJN | Checked By | Task No. 310

Date 1/24/93 | Date | File No.

Sheet 9 of 10

Week	Su	M	T	W	Th	F	S
16		Full Decon Demobilize (HX/R1)					
		Full Decon Demobilize (HX/R2)					
		Develop wc-6b (D3) →		Develop & Smpl wc-6b (D3)			
		Develop wc-4b (D4) →		Develop & Smpl wc-4b (D4)			
		Develop wc-5b (D1) →					
		Develop wc-2b (D2) →					
17			Receive Analytical Data wc-6b				
			Receive Analytical Data wc-4b				
		Develop wc-5b (D1) →			Develop & Smpl wc-5b (D1)		
		Develop wc-2b (D2) →			Develop & Smpl wc-2b (D2)		
		wc-6b Slug Test (ST1) →					
		wc-4b Slug Test (ST2) →					

Woodward-Clyde Consultants

By RIN

Date 1/24/93

Checked By

Date

Task No. 3 10

File No.

Sheet 10 of 10

Week	Su	M	T	W	Th	Fr	S
					Receive Analytical Data WC-5b		
					Receive Analytical Data WC-2b		
18		WC-5b Slug Test (ST 1) →					
		WC-2b Slug Test (ST 2) →					
1.		← Demobilize →					

Woodward-Clyde Consultants