

3919 RF 93

DUE  
DATE

ACTION

DIST LTR ENC

BENEDETTI, R.L.		
BENJAMIN, A.		
BERMAN, H.S.		
CARNIVAL, G.J.		
COPP, R.D.		
CORDOVA, R.C.		
DAVIS, J.G.		
FERRERA, D.W.		
FRANZ, W.A.		
HANNI, B.J.		
HEALY, T.J.		
HEDAH, T.G.		
HILBIG, J.G.		
KIRBY, W.A.		
KUESTER, A.W.		
MANN, R.P.		
MARX, G.E.		
McKENNA, F.G.		
MORGAN, R.V.		
PIZZUTO, V.M.		
POTTER, G.L.		
RILEY, J.H.		
SANDLIN, N.B.		
SATTERWHITE, D.G.		
SCHUBERT, A.L.		
SETLOCK, G.H.		
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILSON, J.M.		

Primrose		
Greengard		
Klein		
Hatchins		
Adm Ltr		

CORRES CONTROL	x	x
FATS/T130G		

Reviewed for Addressee  
Corres. Control RFP

9-1-93  
DATE BY

Ref Ltr. #

DOE ORDER # 5400

000008268

Department of Energy

ROCKY FLATS OFFICE  
P.O. BOX 928  
GOLDEN, COLORADO 80402-0928

AUG 27 1993

93-DOE-09970

EC&G  
ROCKY FLATS PLANT  
CORRESPONDENCE CONTROL

SEP 1 2 06 PM '93

Mr. Martin Hestmark  
U. S. Environmental Protection Agency, Region VIII  
ATTN: Rocky Flats Project Manager, 8HWM-RI  
999 18th Street, Suite 500, 8WM-C  
Denver, Colorado 80202-2405

Mr. Gary Baughman  
Hazardous Waste Facilities Unit Leader  
Colorado Department of Health  
4300 Cherry Creek Drive South  
Denver, Colorado 80222-1530

Gentlemen:

On August 9, 1993, while drilling the first vapor extraction well, adjacent to IHSS 110, for the Operable Unit 2 (903 Pad, Mound, and East Trenches) Subsurface Interim Measure/Interim Remedial Action (IM/IRA), Non Aqueous Phase Liquid (NAPL) material was encountered at approximately 10 feet depth. On August 11th we met with your staff to briefly discuss the occurrence of the NAPL material. Samples were taken and the preliminary results indicate over one thousand parts per million tetrachloroethene (PCE), a Dense Non Aqueous Phase Liquid (DNAPL).

As discussed with your staff on August 20th the occurrence of this DNAPL affects the proposed test 1. We must evaluate the impacts of the occurrence of the DNAPL to the location and design of the IM/IRA test 1. We feel that a schedule extension of at least five weeks is needed to evaluate the impacts, meet with you, and reach agreement on the appropriate modification to the IM/IRA test 1. An additional schedule extension request could then be made specifying the actual time needed based upon the agreement reached with you.

In summary, we are requesting a preliminary schedule extension until October 22, 1993, for the completion of installation and start up of the IM/IRA test 1. By October 8, 1993, we would request an extension if additional time were needed to implement the modifications to test 1.

ADMIN RECORD


AUG 27 1993

M. Hestmark & G. Baughman  
93-DOE-09970

2

We will be requesting a meeting with your staff the first part of September to present options. If you have any questions, please contact Scott Grace of my staff at (303) 966-7199.

Sincerely,

  
James K. Hartman  
Assistant Manager for Transition  
and Environmental Restoration

cc:

A. Rampertaap, EM-453  
A. Primrose, EG&G  
T. Greengard, EG&G  
M. Klein, EG&G  
G. Kleeman, EPA  
J. Schieffelin, CDH