

DUE  
DATE

## DIST LTA ENC

Klein M	X
McLaughlin	X
Laurin P	X
Madel R	X
Busby W	X

CORRES CONTROL	x	x
ADMN RECORD/080	<del>x</del>	<del>2</del>
PATS/T130G		

6/1/94 Cmr  
DATE BY

DOE ORDER # 5400.1

ROCKY FLATS OFFICE  
P.O. BOX 928  
GOLDEN, COLORADO 80402-0928

MAY 31 1994

94-DOE-05908

- The bedrock dewatering tests (test nos. 5, 7, and 9) as outlined in the Test No. 1 Test Plan will not be performed. Therefore, the May 30, 1994 milestone specified in your February 10, 1994 letter (Pilot Test No. 1 Completion) was met on April 20, 1994 when sustained operations began. The six week sustained operations is scheduled to end the first week of June. Continued operations will resume within two weeks of that time.
- The existing SVE well system was re-configured to make the alluvial injection well an extraction well. Three new tests were performed (test nos. 2-4, 10, and 11) to further assess SVE performance of the alluvium. This was discussed in our April 7, 1994 letter (84-DOE-04117) and presented in the April 11, 1994 meeting.
- Sandstone wells, SV1, SI1, SPM1, and SPM2 will be sampled and abandoned: Details will be presented in June.
- Technical Memorandum 3 will present a new project schedule that amends all downstream SVE Interagency Agreement milestones, details project changes to the SVE program for Test No. 1, and provides rationale for discontinuing the bedrock dewatering tests.
- The decision to perform bedrock dewatering and an Expedited Action at OU 2 will be deferred and re-assessed after data are collected, compiled and analyzed from SVE Test No. 2 (6-Phase heating).



000030788


## ADMIN RECORD

BZ -A-00150

MAY 31 1994

Please forward any comments to Scott Grace at 966-7199.

Sincerely,

A handwritten signature in cursive script, appearing to read "Jessie Roberson", with a long horizontal flourish extending to the right.

Jessie Roberson  
Acting Assistant Manager for  
Environmental Restoration

cc:

A. Rampertaap, EM-453  
M. Silverman, OOM, RFFO  
L. Smith, OOM, RFFO  
R. Schassburger, ER, RFFO  
S. Grace, ER, RFFO  
E. Dillé, ER, RFFO  
B. Fraser, EPA  
J. Schieffelin, CDH  
J. Swanson, CDH  
S. Stiger, EG&G  
M. Klein, EG&G  
J. McLaughlin, EG&G  
P. Laurin, EG&G  
R. Madel, EG&G