

June 15, 1992

EG&G Rocky Flats, Inc.  
Rocky Flats Plant  
Procurement, Bldg. 131  
P. O. Box 464  
Golden, Colorado 80402-0464

COPY

ATTENTION: Mr. Steve Heiman  
Subcontract Administrator

SUBJECT: SUBCONTRACT PC 84017JB ROCKY FLATS SOLAR POND/PONDCRETE PROJECT  
SUBMITTAL OF PROPOSAL FOR REVISED PHASE II STATEMENT OF WORK  
[WBS 710 PROJECT MANAGEMENT - HALLIBURTON NUS ROCKY FLATS DENVER]  
RF-HED-92-0348

REFERENCE: LETTER; HEIMAN TO ORWIG DATED JUNE 11, 1992

Dear Mr. Heiman:

HALLIBURTON NUS (HNUS) is cognizant of EG&G's need to revise the Phase II Statement of Work and incorporate the resulting changes in the Phase II firm fixed price. The following is the schedule that you requested to accomplish this requirement:

Week of June 15th - An Agreement in Concept will be developed between EG&G (Ferrier) and HNUS (Bittner) which will assist EG&G in revising the scope of work.

Week of June 22nd - EG&G will complete the revised Scope of Work.

Week of June 29th - EG&G will submit a Request for Proposal based on the revised Scope of Work.

Weeks of July 6th  
through July 13th - HNUS will prepare proposal.

Week of July 20th - HNUS will submit proposal and be prepared to undertake negotiation with EG&G of that proposal.

We believe it is in our best mutual interests to negotiate any cost changes for Phase II prior to commencing the Phase II Waste Processing. If you have any questions, please contact the undersigned.

Sincerely,

HALLIBURTON NUS ENVIRONMENTAL  
CORPORATION

  
Robert W. Orwig  
Contract Administrator

cc: T. Bittner  
D. Dougherty  
D. Ferrier  
J. Kersh  
J. Schmidt

A:\LTV\HEDMAN-27  
RF-HED-92-0348

ADMIN RECC



## EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

June 11, 1992

Halliburton NUS Environmental Corp.  
452 Burbank Street  
Broomfield, Colorado 80020

Attn: Bob Orwig

REVISION OF PHASE II STATEMENT OF WORK FOR SUBCONTRACT PC 84017JB -  
SEH-106-92

In order to attain completion of solarpond sludge processing (Phase II) by November 8, 1992 on a firm fixed price basis, EG&G Rocky Flats considers it essential to begin immediately the process of revising the Subcontract to reflect our current understanding of the work required. This process will entail revision of the Phase II statement of work, as necessary, negotiation of any resultant changes in the Phase II firm fixed price, and the incorporation of the revised statement of work and any negotiated price revision into the Subcontract.

The results of the May 18, 1992 soundings shall be utilized to determine the sludge quantities to be processed specified in the revised statement of work.

You are requested to submit a schedule identifying the date sufficient data will be available to allow for the revision of the statement of work, the estimated time required by HNUS after receipt of an EG&G request for proposal to incorporate the revised statement of work to prepare and submit such proposal, and the date by which HNUS will be prepared to undertake negotiation with EG&G of that proposal. Any additional pertinent information is also requested. Please provide the requested schedule information to the undersigned by June 18, 1992.

A handwritten signature in cursive script, appearing to read 'Steve Heiman'.

Steve Heiman  
Subcontract Administrator  
Environmental Services

cc: D. Dougherty, HNUS  
T. Bittner, HNUS  
J. Kersh, EG&G  
✓ D. Ferrier, EG&G

A handwritten note '2 File' enclosed in a hand-drawn oval.