

States Government

Department of Energy

Rocky Flats Office

293 RF 22

SUB
DATE 4-13-92

ACTION *Kersh*

DIST. LTR ENC

BENJAMIN, A.	
BERMAN, H.S.	
BRANCH, D.B.	
BURLINGAME, A.H.	
CARNIVAL, G.J.	
COPP, R.D.	
CROUCHER, D.W.	
DAVIS, J.G.	
EVERED, J.E.	<i>X</i>
FERRERA, D.W.	
GOODWIN, R.	
HANNI, B.J.	
HEALY, T.J.	
HILBIG, J.G.	
IDEKER, E.H.	
KERSH, J.M.	<i>X</i>
KIRBY, W.A.	
KRIEG, D.	
KUESTER, A.W.	
LEE, E.M.	
MAJESTIC, J.R.	
MARX, G.E.	
MORGAN, R.V.	
PIZZUTO, V.M.	
POTTER, G.L.	
SANDLIN, N.B.	
SHEPLER, R.L.	
SULLIVAN, M.T.	
SWANSON, E.R.	
SWANSON, K.G.	
TE, J.S.	
WILSON, R.B.	
WILSON, J.M.	
YOUNG, E.R.	
ZANE, J.O.	

<i>Bunge, P.</i>	<i>X</i>
<i>Koffler, J.</i>	<i>X</i>
<i>Lee, C.</i>	<i>X</i>
<i>Burnmeister, m.</i>	<i>X</i>

CORRES CONTROL	<i>x</i>	<i>x</i>
TRAFFIC		

Reviewed for Addressee
Corres. Control RFP

3-6-92 *CM*

DATE BY

Ltr. #

Memorandum

3 51 PM '92

MAR 05 1992

ERD:SRG:2607

Regulatory Approval of OU1 Schedule Extension Request with Qualifications

J. M. Kersh, Associate General Manager
Environmental Restoration and Waste Management
EG&G Rocky Flats, Inc.

EPA and CDH have approved a 30 working day schedule extension for the french drain construction portion of the Operable Unit 1 Interim Measure/Interim Remedial Action (IM/IRA) by letter, dated March 2, 1992 (attached). The IAG enforceable milestone is therefore changed from March 2, 1992 to April 13, 1992 for completion of construction of the french drain. EPA/CDH approval of the schedule extension was contingent on completion of construction of the OU1 IM/IRA water treatment plant by March 2, 1992. This was the date given to EPA/CDH in the February 27, 1992 meeting for when construction would be completed. EPA/CDH approval is also contingent on the water treatment plant being "operational for treatment of collected water" by March 14, 1992. This amounts to 10 working days for the systems operation testing that had originally been scheduled for 20 working days (in the detailed schedule). Due to previous delays (from August 1991), it is important to meet this schedule date for treating "collected water" by March 14.

The EPA/CDH March 2 letter specified several steps that need to be addressed in the March 26, 1992 meeting scheduled with EPA and CDH. We want to see draft responses to the steps prior to the meeting.

If you have any questions, please contact Richard Schassburger at 4888 or Scott Grace at 7199.

David P. Simonson
David P. Simonson
Assistant Manager
for Environmental Management

Attachment

ADMIN RECORD

J. M. Kersh

2

MAR 05 1992

cc w/o Attachment:

A. Rampertaap, EM-453

E. Evered, EG&G

P. Bunge, EG&G

J. Koffer, EG&G

C. Gee, EG&G

M. Burmeister, EG&G