

6092 RF 92



Department of Energy

ROCKY FLATS OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

DEC 01 1992

92-DOE-13466

ACTION	
DIST.	THU ENG
BENEDETTI, R.L.	<input checked="" type="checkbox"/>
BENJAMIN, A.	<input type="checkbox"/>
BERMAN, H.S.	<input type="checkbox"/>
CARNIVAL, G.J.	<input type="checkbox"/>
CORDOVA, R.C.	<input type="checkbox"/>
CROUCHER, D.W.	<input type="checkbox"/>
DAVIS, J.G.	<input type="checkbox"/>
FERRERA, D.W.	<input type="checkbox"/>
HANNI, B.J.	<input type="checkbox"/>
HEALY, T.J.	<input type="checkbox"/>
HEDAH, T.G.	<input checked="" type="checkbox"/>
HILBIG, J.G.	<input type="checkbox"/>
IDEKER, E.H.	<input type="checkbox"/>
KIRBY, W.A.	<input type="checkbox"/>
KUESTER, A.W.	<input type="checkbox"/>
LEE, E.M.	<input type="checkbox"/>
MANN, H.P.	<input type="checkbox"/>
MARX, G.E.	<input type="checkbox"/>
McKENNA, F.G.	<input type="checkbox"/>
MORGAN, R.V.	<input type="checkbox"/>
PIZZUTO, V.M.	<input type="checkbox"/>
POTTER, G.L.	<input type="checkbox"/>
RILEY, J.H.	<input type="checkbox"/>
SANDLIN, N.B.	<input type="checkbox"/>
SATTERWHITE, D.G.	<input type="checkbox"/>
SCHUBERT, A.L.	<input type="checkbox"/>
SETLOCK, G.H.	<input type="checkbox"/>
SHEPLER, R.L.	<input type="checkbox"/>
SULLIVAN, M.T.	<input type="checkbox"/>
SWANSON, E.R.	<input type="checkbox"/>
WILSON, R.B.	<input type="checkbox"/>
WILSON, J.M.	<input type="checkbox"/>
ZANE, J.O.	<input type="checkbox"/>

Mr. Martin Hestmark
U.S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

Mr. Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Gentlemen:

We are in receipt of your November 5, 1992, letter granting a three month extension for the Operable Unit 1 (881 Hillside) Phase III RCRA Facility Investigation/Remedial Investigation (RFI/RI) Final Report to April 4, 1993 (we notice that April 4, 1993 is a Sunday and will consider the due date April 2, 1993). In your November 5th letter, you stated that unless we could present more compelling reasons than stated in our October 13, 1992 request for schedule extension, then you were only willing to grant the extension for the Final RFI/RI Report.

In our November 13, 1992 meeting, we presented reasons we thought were good cause for approving schedule extension for the Draft Corrective Measures Study/Feasibility Study (CMS/FS). In this letter, we have enclosed a detailed discussion of these reasons, that we consider sufficiently compelling for you to grant extension for the Draft Corrective Measures Study/Feasibility Study (CMS/FS). Currently the Draft CMS/FS is due March 31, 1993, which is before the Final RFI/RI Report, which is due April 2, 1993.

The enclosure details the reasons we are requesting extension of the Draft CMS/FS from the current date of March 31, 1993 to June 29, 1993 (a three month extension).

Pursuant to Paragraph 224 of the Interagency Agreement, we are requesting your position in writing within fourteen days of date of this letter. If you have any questions, please contact Scott Grace at 966-7199.

Sincerely,

James K. Harman
for

James K. Harman
Assistant Manager
for Environmental Management

Reviewed for Addressee
Corres. Control RFP

12-4-92 Lia

DATE BY

File #

ADMIN RECORD

1082

A-DU01-000685

M. Hestmark & G. Baughman
92-DOE-13466

2

DEC 01 1992

Enclosure

cc w/Enclosure:
A. Rampertaap, EM-453
J. Ciocco, EM-453
B. Thatcher, ERD,RFO

cc w/o Enclosure:
R. Benedetti, EG&G
M. Arndt, EG&G
M. Buddy, EG&G
C. Gee, EG&G
D. Smith, EG&G
B. Fraser, EPA
J. Schieffelin, CDH