

STATE OF COLORADO

R y Romer Governor
Patricia A. Nolan MD MPH, Executive Director

Dedicated to protecting and improving the health and environment of the people of Colorado

4300 Cherry Creek Dr. S.
Denver, Colorado 80222-1530
Phone (303) 692-2000

Laboratory Building
4210 E. 11th Avenue
Denver, Colorado 80220-3716
(303) 691-4700



Colorado Department
of Public Health
and Environment

November 22, 1994

Mr. Steve W. Slaten
U.S. Department of Energy
Rocky Flats Office
P.O. Box 928
Golden, CO 80402-0928

RE Operable Unit 1 Schedule Extension

Dear Mr. Slaten:

The Colorado Department of Public Health and Environment, Hazardous Materials and Waste Management Division (the Division) and the U.S. Environmental Protection Agency (EPA) have reviewed the Department of Energy's (DOE) schedule extension request for Operable Unit (OU) 1. DOE stated that the extension is necessary to resolve comments received from both Agencies on the Draft Final Corrective Measure Study/Feasibility Study (CMS/FS). The Agencies hereby approve a thirty-day schedule extension for OU 1 with an opportunity for future schedule extensions to be considered on a monthly basis. Good cause for the thirty-day extension is a result of the Division's comments on the Draft Final CMS/FS being transmitted to DOE over three weeks after the agreed-upon date. By December 22, 1994, additional schedule extensions will be considered based on DOE's willingness to adequately address the Agencies' comments on the CMS/FS and resolve outstanding issues.

Therefore, in an effort to improve the consultative process between the parties and progress in a remedy selection for OU 1, the following dates have been approved as revised IAG milestones.

	<u>Current IAG Milestone</u>	<u>Revised IAG Milestone</u>
Final CMS/FS	Nov. 22, 1994	Dec. 22, 1994
Draft Proposed Plan (PP)	Nov. 22, 1994	Dec. 22, 1994
Final PP	Feb. 24, 1995	March 27, 1995
Draft Responsiveness Summary	June 23, 1995	July 24, 1995
Final Responsiveness Summary	Sept. 22, 1995	Oct. 23, 1995
Draft CAD/ROD	Sept. 22, 1995	Oct. 23, 1995
Final CAD/ROD	Dec. 22, 1995	Jan. 22, 1996

U S DOE
November 22, 1994
Page 2

If you have any questions regarding this matter please contact Chris Gilbreath (CDPHE) at 692 3371 or Gary Kleeman (EPA) at 294-1071

Sincerely



Joe Schieffelin
Rocky Flats IAG Unit Leader
Facilities Section
Hazardous Materials and Waste Management Division



Martin Hestmark
Manager
Rocky Flats Project
U S EPA, Region VIII

cc S Grace, DOE
Z Houk FG&G
T Reeves, SAIC
S Tarlton CDPHE OE
L Perrault, AGO