

AUGUST 1991

PROPOSED OU2 WOMAN CREEK BASIN IM/TRAP SCHEDULE

| Duration | Start | Finish | Activity No. | Activity |
|----------|-----------|-----------|--------------|---|
| 85 | 03JUN91 | 01OCT91 | A1 | DOE Prepare Draft IM/TRAP/EA (includes 20 HQ Review/Approval) |
| 0 | | 2OCT91 | A3** | SUBMIT DRAFT IM/TRAP/EA TO EPA/CDH |
| 5 | 03OCT91 | 9OCT91 | A4 | EPA/CDH Review IM/TRAP/EA |
| 10 | 03OCT91 | 16OCT91 | 4B | CDH Review & Comment on EA |
| 3 | 10OCT91 | 14OCT91 | A5 | Modify, Print & Distribute Document |
| 40 | 15OCT91 | 09DEC91 | A6 | Public Comment Period on IM/TRAP/EA (includes Federal Register Notice and two week Public Comment on the Wetlands Action) |
| 20 (29) | 10DEC91 | 13JAN92 | A7 | DOE Prepares Responsiveness Summary |
| 0 | | 14JAN92 | A8** | SUBMIT RESPONSIVENESS SUMMARY TO EPA/CDH |
| | | (14JAN92) | A8B | (Submit R.S. to DOE HQ for review of R.S./FONSI) |
| 5 | 15JAN 92 | 21JAN92 | A9 | EPA/CDH Review Responsiveness Summary |
| 20 | 22JAN92 | 18FEB | A10 | Resolve Comments & Finalize R.S. & IM/TRAP/EA |
| 10 | 19FEB92 | 04MAR92 | A11 | Modify, Print, & Distribute R.S. & IM/TRAP/EA |
| 0 | | 05MAR92 | A12** | SUBMIT FINAL R.S. & IM/TRAP/EA DECISION DOCUMENT TO EPA/CDH |
| 10 | 06MAR92 | 19MAR92 | A12B | EPA/CDH Approve R.S. & IM/TRAP/EA |
| (47) | (14JAN92) | 19MAR92 | A14 | DOE HQ Approves IM/TRAP/EA & FONSI |
| 5 | 20MAR92 | 26MAR92 | A15 | Modify, Print, & Distribute R.S. & IM/TRAP/EA |
| 10 | 27MAR92 | 09APR92 | A16 | Release R.S. & IM/TRAP/EA to Public & 2 Week availability |
| 71 | 20MAR92 | 29JUN92 | B10-B13 | Title II Design, Materials Procurement, Mobilization |
| 45 | 30JUN92 | 07SEP92 | B14 | Start Collection System and Treatment System Construction Complete |
| 0 | | 08SEP92 | B16** | CONSTRUCTION COMPLETE/TREATMENT SYSTEM STARTUP |

** and BOLDER TEXT Denotes Proposed

Agreement Milestones to be added to Statement of Work Table 6.

ADMIN RECORD