

RES. CONTROL  
GOING LTR NO.

# EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

RF 2402

February 26, 1993

93-RF-2402

James K. Hartman  
Assistant Manager for Transition  
and Environmental Restoration  
DOE, RFO

## SCHEDULE EXTENSION REQUEST FOR THE OU 2 DRAFT PHASE II RFI/RI REPORT - RLB-093-93

Upon detailed examination of the Draft OU 2 Phase II RCRA Facility Investigation/Remedial Investigation (RFI/RI) Report schedule, EG&G Rocky Flats, Inc. believes that a defendable submittal date to the Agencies for the Draft RFI/RI Report is December 16, 1993. Therefore we request that an extension for this report from March 12, 1993 to December 16, 1993 be requested.

The earliest date submittal date identified was October 8, 1993. However, there is almost no possibility of meeting this date. The December 16, 1993 submittal date reflects a reasonable probability that this date will be met.

Eleven assumptions were made to arrive at the October 8, 1993 date. Each of these assumptions was analyzed for level of risk, probability of risk and potential schedule impacts (See Attachment 1).

Four of these assumptions have risks identified as associated with regulatory agencies; the other seven are programmatic/technical risks. Schedule extension associated with the regulatory risk elements may extend the schedule an additional three months. Programmatic/technical risks may extend the schedule as indicated above. Therefore, we believe that a commitment date that still has manageable risk is December 16, 1993. The submittal date for the final Phase II RFI/RI Report to the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) is May 23, 1994.

DIST.	100
JAMIN, A.	
MAN, H.S.	
NCH, D.B.	
NIVAL, G.J.	
P. R.D.	
IS, J.G.	
PERA, D.W.	
NI, B.J.	
MAN, L.X.	
LY, T.J.	
RIG, J.G.	
KER, E.H.	
CH, J.M.	
RY, W.A.	
STER, A.W.	
E.M.	
NN, H.P.	
RY, G.E.	
DONALD, M.M.	
MAINA, P.G.	
NTROSE, J.K.	
RGAN, R.V.	
TER, G.L.	
UTO, V.M.	
EY, J.H.	
NOLIN, N.B.	
PIER, R.I.	
EWART, D.L.	
LLIVAN, M.T.	
ENSON, E.E.	
ENKINSON, R.B.	
SON, J.M.	
NE, J.O.	
edert, R.I.	X
ch, T.A.	
ast, M.B.	X
imase, A.	X
He, E.A.	X
shy, W.S.	X

DOES CONTROL  
Admin. Rec. XI  
PM Track 81

### CLASSIFICATION:

UCNI	
UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIED  
SIGNATURE  
DOCUMENT CLASSIFICATION  
VIEW WAIVER PER  
CLASSIFICATION OFFICE

IN REPLY TO RFP CO N

ACTION ITEM STATUS  
☐ OPEN ☐ CLOSED

☐ PARTIAL

LTR APPROVALS:


ALP: ly  
CRIG & TYPIST INITIA

REVIEWED FOR CLASSIFICATION/UCNI	
BY	G. T. Ostdiek 877
DATE	3-3-93

James K. Hartman  
February 26, 1993  
93-RF-2402  
Page 2

Attachment 2 addresses the good cause reasons for the schedule delays that EG&G has identified as contributing to the need for the schedule extension request.

If you have any questions, please contact me at extension 8540 at your earliest convenience.

A handwritten signature in black ink, appearing to read "R. L. Benedetti". The signature is fluid and cursive, with the first name "R." and last name "Benedetti" clearly distinguishable.

R. L. Benedetti  
Associate General Manager  
Environmental Restoration Management  
EG&G Rocky Flats, Inc.

ALP:Ij

Orig. and 1 cc - J. K. Hartman

Attachment:  
As Stated

cc:  
S. R. Grace  
R. J. Schassburger