

CORRES CONTROL
INCOMING TR NO

3214 RF 93

DUE
DATE

ACTION

DIST	500
BENEDETTI, R L	<input checked="" type="checkbox"/>
BENJAMIN, A	
BERMAN, H S	
CARNIVAL, G J	
COPP, R D	
CORDOVA, R C	
DAVIS, J G	
FERRERA, D W	
RANZ, W A	
HANNI, B J	
HEALY, T J	
HEDAH, T G	
HILBIG, J G	
KIRBY, W A	
KUESTER, H A W	
MANN, H P	
MARX, G E	
M KENNA, F G	
MORGAN, R V	
MZZUTO, V M	
POTTER, G L	
RILEY, J H	
SANDLIN, N B	
SATTERWHITE, D G	
SCHUBERT, A L	
SETLOCK, G H	
SULLIVAN, M T	
SWANSON, E R	
WILKINSON, R B	
WILSON, J M	

Busby W X

Smith D X

CORRES CONTROL
PATS 1130G

R w d f Add esse
Corres Co l of RFP

722-93
DATE BY

R F L #

DOE ORDER

RF 46522 (R 7/93)

Department of Energy

ROCKY FLATS OFFICE
P O BOX 928
GOLDEN COLORADO 80402-0928

JUL 21 1993

Mr Martin Hestmark
U S Environmental Protection Agency Region VIII
ATTN Rocky Flats Project Manager 8HWM RI
999 18th Street Suite 500 8WM C
Denver Colorado 80202 2405

Mr Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver Colorado 80222 1530

Gentlemen

An issue has arisen with the methodology on preparation of the baseline risk assessments for the Operable Units under the InterAgency Agreement. The issue centers around aggregation of data risk at the source identification of contaminants and inclusion of non waste management related activities. We are requesting that the clock be stopped on the schedules for Operable Units 1 through 7 until such time that we receive and agree to guidance on the methodology for the baseline risk assessments and preparation of the RCRA Facilities Investigation/Remedial Investigation. Until such time that EPA and CDH can reach agreement on the methodology to present to DOE and DOE has the opportunity to meet and discuss the methodology with you we must stop with preparation of baseline risk assessments that may have to be changed.

It became apparent during the week of June 21 1993 and in subsequent meetings that PA and CDH do not agree on the baseline risk assessment methodology. We are requesting the schedule clock be stopped from at least June 21 until such time that we reach agreement on the methodology for the baseline risk assessments.

If you have any questions please contact Richard Schassburger of my staff at (303) 966-4538.

Sincerely

James K Hartman
Assistant Manager for Transition
and Environmental Restoration

ORD

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

GrCU	NFO
COO	
ERM	
1010	
PR	
11100	
PPM	
11200	
SSE	
11300	
SPP	
11400	
FOM	
11500	
RLD	
11600	93-DOE 08449
SM	
11700	
OS	

Hollowell X

CORRECTION
JUL 22 2 30 PM '93

ORD

A 0102-001180

JUL 21 1993

M Hesmark & G Baughman
93 DOE 08449

2

cc

A Rampertaap EM 453

ERD OU Managers

W Busby EG&G

D Smith EG&G

G Kleeman EPA

B Lavelle EPA

J Schieffelin CDH