

CORRES CONTROL
OUTGOING LTR NO

47838
2



EG&G ROCKY FLATS

DOE ORDER# 54001
14RF12521

EG&G ROCKY FLATS INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402 0464 (303) 966 7000

DIST	TR/ENC
AMARAL M E	
BURLINGAME A H	
BUSBY W S	
BRANCH D B	
CARNIVAL G J	
DAVIS J G	
FERRERA D W	
FRAY R E	
GEIS J A	
GLOVER W S	
GOLAN P M	
HANNI B J	
HARMAN L K	
HEALY T J	
HEDAH L T	
HILBIG J G	
HUTCHINS N M	
JACKSON D T	
KELL R E	
KUESER A W	
MARX G E	
MCDONALD M M	
McKEVNA F G	
MONTROSE J K	
MORGAN R V	
POTTER G L	
PIZZUTO V M	
RISING T L	
SANDLIN N B	
SCHWARTZ J K	
SETLOCK G H	
STEWART D L	
STIGER S G	
TOBIN P M	
VOORHEIS G M	
WILSON J M	
S. A. BICHER	✓
E. C. MAEST	✓
CORRES CONTROL	X
ADMN RECORD/080	✓
TRAF C	
PATS/T130G	

CLASSIFICATION

UCVI	
UNCLASSIFIED	✓
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER

SIGNATURE
D. A. BICHER
DATE OF CLASSIFICATION
DATE OF CATION OFFICE

IN REPLY TO RFP CC NO

ACTION ITEM STATUS

☐ PARTIAL/OPEN
☒ CLOSED

LTR APPROVALS

ORIG & TYPIST INITIALS

December 21 1994

94 RF 12571

Kurt Muenchow
Environmental Restoration Division
DOE RFFO

OPERABLE UNIT 5 WOMAN CREEK PRIORITY DRAINAGE CONTAMINANTS OF CONCERN
TECHNICAL MEMORANDUM (COC TM) CAB 082 94

Action None information only

This letter documents the delays in the schedule for completing the COC TM due to the delays in receiving comments from the regulatory agencies on the draft TM

The COC TM was delivered to the office of the Environmental Protection Agency (EPA) and the office of the Colorado Department of Public Health and Environment (CDPHE) on November 8 1994 with a request for review comments by November 22 1994 which allowed ten working days for review Written comments were received from CDPHE on December 13 1994 and from the EPA on December 19 1994

The external milestone identified in the Work Package 12207 for this activity was December 21 1994 and is now estimated to be completed by January 23 1995

This activity is on the critical path for completing the Interagency Agreement (IAG) milestones for the RFI/RI Report and this delay has impacted the deadline by 17 working days

If I can provide any additional information please call me at 966 9100

Carol A Bicher
Operable Unit No 5 Closure
Environmental Restoration Program Division

CAB cb

ADMIN RECORD

A-0005-000466