

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

93-RF-110

Attn: Norma Castaneda

OU 6 STATUS REPORT - MBA-031-93

The primary field operations for Operable Unit (OU) 6 were successfully completed on February 15, 1993, as specified in the Scope-Milestones, Section 4.7 of the OU 6 Work Package.

The seasonal and quarterly sampling remain to be completed. This includes ground water sampling, stream sampling in the spring, and a few fish samples from two remaining ponds for the environmental evaluation. The Environmental Evaluation field sampling is not scheduled to be completed until June 30, 1993.

Additionally, it was verbally agreed that although the radiation surveys with the FIDLER could have been completed well in advance of the February 15 milestone; HPGe surveys will be substituted in April. The HPGe will provide isotope specific data not possible with the FIDLER. The HPGe instrumentation is the preferred surveying technique. The substitution of the HPGe survey does not impact the schedule.

The IAG Milestone for the draft submittal of the RFI/RI Report is August 4, 1993. This milestone will not be met because of a late start for OU 6 field work and reduced funding for FY 93. The late start for field work was due to late approval of the Work Plan by the Environmental Protection Agency (EPA), a perceived Organizational Conflict of Interest issue, procurement processing time and Health and Safety Plan preparation. These items were not in the Interagency Agreement (IAG) schedule. Insufficient funding further delayed the start of activities needed for the RFI/RI report.

DIST.	LTR	LWC
BENEDETTI, R.L.		
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L. K.		
HEALY, T.J.		
HEDAHL, T.		
HILBIG, J.H.		
IDEFER, E.H.		
KIRBY, W.A.		
KUESTER, A.W.		
LEE, E.M.		
MANN, H.P.		
MARX, G.E.		
MCDONALD, M.M.		
McKENNA, F.G.		
MONTROSE, J.K.		
MORGAN, R.V.		
POTTER, G.L.		
PIZZUTO, V.M.		
RILEY, J.H.		
SANDLIN, N.B.		
SHEPLER, R.I.		
STEWART, D.T.		
SULLIVAN, M.L.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILLIAMS, S. (ORC)		
WILSON, J. M.		
ZANE, J.O.		
Arndt, MB	✓	
Busby, WS		
Laurin, P	✓	
CORRESPONDENCE CONTROL	x	x
TRAFFIC		
Taylor, KO	X	

CLASSIFICATION:

UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER
SIGNATURE

~~DOCUMENT CLASSIFICATION~~
~~REVIEW WAIVER PER~~
~~DATE~~
~~CLASSIFICATION OFFICE~~
IN REPLY TO RFP CC NO:

ACTION ITEM STATUS
☐ OPEN ☐ CLOSED
☐ PARTIAL
 LTR APPROVALS: *MBA*
 MBA/WSB =
 ORIG & TYPIST INITIALS
PJL *dql*

REVIEWED FOR CLASSIFICATION/UCONI
BY G. T. ORRICK 870
DATE 6-4-93

R. J. Schassburger
March 16, 1993
93-RF-110
Page 2

If you have any questions or concerns, please call Pete Laurin of my staff at extension 8702.

A handwritten signature in cursive script, appearing to read "M. B. Arndt".

M. B. Arndt
Director
ERM/Remediation Project Management
EG&G Rocky Flats, Inc.

PJL:dqi

Orig. and 1 cc - R. J. Schassburger