

93 RF 6083

DIST.	LTR	ENG
BENEDETTI, R.L.	✓	✓
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L.K.		
HEALY, T.J.		
HEDAH, T.		
HILBIG, J.G.		
KIRBY, W.A.		
KUESTER, A.W.		
LEE, E.M.		
MANN, H.P.	X	✓
MARX, G.E.		
MCDONALD, M.M.		
McKENNA, F.G.		
MONTROSE, J.K.		
MORGAN, R.V.		
POTTER, G.L.		
PIZZUTO, V.M.		
RILEY, J.H.		
SANDLIN, N.B.		
SHEPLER, R.L.		
STEWART, D.L.		
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.	X	✓
WILLIAMS, S. (ORC)		
WILSON, J.M.		
ZANE, J.O.		
BUSBY, W.S.	X	X
LAKE, D.Y.Q.		

Laurin, P.	✓	✓

Brooks, M.C.	X	X
ou 6 file	X	X
CORRES. CONTROL	X	X
ADMIN RECORD	X	X
TRAFFIC		
FEM Tracking	✓	✓

CLASSIFICATION

UCNI		
UNCLASSIFIED	X	X
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER
SIGNATURE

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER

DATE CLASSIFICATION OFFICE

IN REPLY TO RFP CC NO:

N/A

ACTION ITEM STATUS

☐ OPEN ☐ CLOSED

☐ PARTIAL

LTR APPROVALS:

WSB -

ORIG. & TYPIST INITIALS

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

May 20, 1993

93-RF-6083

J. K. Hartman
Assistant Manager
Transition and Environmental Management
DOE, RFO

Attn: N. Castaneda

SCHEDULE EXTENSION FOR OPERABLE UNIT NO. 6 - RLB-238-93

A schedule extension is requested for the Interagency Agreement (IAG) Table 6 Milestones for Operable Unit No. 6 (OU 6). The IAG requires that the Draft OU 6 Resource Conservation and Recovery Act (RCRA) Facility Investigation/Remedial Investigation (RFI/RI) Report be delivered to the Environmental Protection Agency (EPA) by August 4, 1993. The Final RFI/RI Report is due January 7, 1994.

Because of a late start of the field operations, caused by the delays described in Attachment 1, it is not possible to meet either of these milestones. The delays were essentially encountered prior to starting field operations. Since field operations have started and been completed the durations of activities for OU 6 have been as scheduled in spite of performing field work during winter months and other obstacles.

Due to these issues, EG&G requests an eleven month extension. This extension is requested under the category of good cause as described in Part 42--Extensions, of the IAG. The proposed schedule is described in Attachment 2. The extension request is based upon the assumptions that are described in Attachment 3. Assumption Number Two represents a major risk factor in the extension length. The projected delivery date for the Draft RFI/RI Report is July 5, 1994. The Final RFI/RI Report projected delivery date is December 7, 1994.

If you have any questions, please contact P. J. Laurin of my staff at extension 8702.

R. L. Benedetti

R. L. Benedetti
Associate General Manager
Environmental Restoration Management

PJL:dql

Orig. and 1 cc - J. K. Hartman

Attachments:

As Stated

cc:

R. J. Schassburger - DOE, RFO

REVIEWED FOR CLASSIFICATION/UCNI	
BY	G. T. Ostidiek 870
DATE	6-9-93

A-DU06-000119