

4345 RF 93

DUE
DATE

ACTION

DIST. LTR ENC

BENEDETTI, R L
BENJAMIN, A
BERMAN, H S
CARNIVAL, G J
COPP, R D
CORDOVA, R C
DAVIS, J G
FERRERA, D W
FRANZ, W A
HANNI, B J
HEALY, T J
HEDAH, T G
HILBIG, J G
KIRBY, W A
KUESTER, A W
MANN, H P
MARX, G E
McKENNA, F G
MORGAN, R V
PIZZUTO, V M
POTTER, G L
RILEY, J H
SANDLIN, N B
SATTERWHITE, D G
SCHUBERT, A L
SETLOCK, G H
SULLIVAN, M T
SWANSON, E R
WILKINSON, R B
WILSON, J M

Hutchins

NIX

O'Rourke

T X



Department of Energy

ROCKY FLATS OFFICE
P O BOX 928
GOLDEN, COLORADO 80402-0928

SEP 28 1993

GROUP	ACT	INFO
1100C ERM		
1110C PIR		
1110C RPM		
1120C ESSE		
1130C SPF		
1140C FOM		
1150C RLD		
1160C SM		
1170C FOSI		

93-DOE-11271

RCRA/FI/IS PLANT
RCRA/FI/IS PLANT

SEP 30 1 01 PM '93

Mr. Martin Hestmark
U S Environmental Protection Agency, Region V
ATTN Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

Mr Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Gentlemen

The U S Department of Energy/Rocky Flats Office (DOE/RFO) is formally requesting a schedule extension for the Interagency Agreement (IAG) Table 6 milestone for Operable Unit No. 7, Present Landfill, (OU-7), the Draft Phase I Resource Conservation and Recovery Act (RCRA) Facility Investigation/Remedial Investigation (RFI/RI) Report, that is due October 12, 1993

The two reasons that the milestone will be missed, which constitute "good cause" under IAG PART 42, EXTENSIONS, are

- (1) Your respective agencies issued a stop work order on two aspects of the Risk Assessment portion of the deliverable, establishing a schedule freeze,
- (2) A proposal to streamline the OU-7 IAG schedule was sent to both regulatory agencies and approved in principle at a meeting held September 3, 1993 The intent of the proposal is to revise the scope of OU-7 to:
 - Close the Present landfill through the Colorado Hazardous Waste Act (CHWA) closure process, thereby streamlining and accelerating the Interim Measure/Interim Remedial Action (IM/IRA) process
 - Close out potential groundwater contamination based upon Applicable or Relevant and Appropriate Requirements (ARAR) driven criteria.
 - Close out the East Landfill Pond area using risk based criteria

Negotiations between the IAG signatories on how to best achieve final closure for OU-7 are currently underway Final resolution of these negotiations should produce both schedule acceleration and cost savings

The above listed issues all impact the OU-7 IAG schedule Until these issues are resolved, it is not possible to determine the total schedule impact. Therefore, a future schedule date cannot be proposed until the scope of the deliverable becomes defined and the stop work order is rescinded DOE is working closely with both EPA and CDH to minimize any negative impacts to the current schedule

Sincerely,

[Signature]
A H Paoule
Acting Manager

Ref Ltr #

DOE ORDER # 5400

M Hestmark & G Baughman
93-DOE-11271

2

SEP 28 1993

cc.

A. Rampertaap, EM-453
B Brainard, OC, RFO
M. Roy, OCC, RFO
N Hutchins, EG&G
T. O'Rourke, EG&G
J. Schieffelin, CDH
D Norberry, CDH
B Fraser, EPA
A. Duran, EPA