

CORRES. CONTROL  
INCOMING LTR NO.

02879RF95

DUE  
DATE

ACTION

DIST.	LTR	ENC
BORGMAN, K.A.		
BUHL, T.R.		
CARD, R.G.		
DEAN, C.		
EVANS, B.L.		
FERREIRA, D.W.		
GILLISON, W.R.		
GRANT, B.A.		
HEDAH, T.G.	X	
HERRING, C.L.		
HILL, J.A.	X	
HUEMAN, T.P.		
KELL, R.E.		
KELLY, G.M.		
LAREAU, D.M.		
LEE, E.M.		
MANI, V.		
MARTINEZ, L.A.		
McANALLY, J.L.		
McGOVERN, L.J.		
McKAY, R.		
McKIBBIN, J.G.		
MEADOWS, S.M.		
OKEY, R.		
O'BRIEN, G.D.		
PANGERSIS, P.A.		
SANDLIN, N.B.		
SHUMWAY, W.K.		
STAGG, R.		
STEELMAN, M.		
TUOR, N.R.		
TURNER, K.A.		
VOORHEIS, G.M.		
WALLER, C.A.		
Grillo, R.	X	
Parker, A.	X	
Petersen, M.	X	
Stephan, D.	X	
Tyson, A.	X	

CORRES. CONTROL	X	X
ADMN RECORD/080	X	
PATS/T130G		

Reviewed for Addressee  
Corres. Control RFP

12/8/95  
DATE BY

Ref Ltr. #

DOE ORDER # 5400 1



4D107  
#000060293  
Department of Energy

ROCKY FLATS FIELD OFFICE  
P.O. BOX 928  
GOLDEN, COLORADO 80402-0928

DEC 7 1995

95-DOE-12831

Mr. Tim Rehder  
U.S. Environmental Protection Agency, Region VIII  
ATTN: Rocky Flats Project Manager, 8EPR-FT  
999 18th Street, Suite 500, 8WM-C  
Denver, Colorado 80202-2405

Mr. Joe Schieffelin, Unit Leader  
Hazardous Waste Control Program  
Colorado Department of Public Health and the Environment  
4300 Cherry Creek Drive South  
Denver, Colorado 80222-1530

Request OU 7 Milestone Extension.

Gentlemen:

The purpose of this letter is to request extension for two OU 7 milestones. As the Department of Energy (DOE) has discussed with you, the Operable Unit (OU) 7 seep collection milestone was on an aggressive schedule. The delivery date for the carbon-steel tank required for the construction of the Passive Seep Interception and Treatment System has been delayed. The current scheduled delivery date for the tank is December 22, 1995. Based on this delivery date the construction subcontractor cannot complete construction of the system until January 17, 1996. It is requested that this milestone be extended from December 27, 1995, to January 18, 1996.

Additionally for OU 7, comments on the Interim Measure/Interim Remedial Action (IM/IRA) Decision Document were not received from CDPHE and EPA on October 13, 1995, as scheduled. As such, the January 6, 1996, milestone for the Final IM/IRA Decision Document cannot be met. Based on a day-to-day slip and the remaining activity duration, the milestone is requested to be extended 59 working days from the date of receipt of formal comments from CDPHE and EPA.

If you concur with this recommendation, please sign below and return a copy of this letter for our files. If you have any questions, please call me at 966-4839.

Sincerely,

Steven W. Slaten  
IAG Project Coordinator  
Environmental Programs

DOCUMENT CLASSIFICATION  
REVIEW WAIVER PER  
CLASSIFICATION OFFICE

Joe Schieffelin

Tim Rehder

cc's for letter dated: DEC 7 1995

cc:

Administrative Records  
D. George, EA, RFFO  
K. Muenchow, S&S, RFFO  
R. Cirillo, RMRS  
A. Parker, RMRS  
L. Peterson-Wright, RMRS  
D. Steffan, RMRS  
A. Tyson, RMRS