

CORRES. CONTROL
OUTGOING LTR. NO.

DOE ORDER #

95-RF-09093

DIST.	LTR	ENC
ENSUSSEN, STAN		
LAHL, TONY		
ARD, BOB		
IANI, VIK		
MARTINEZ, LEN		
ACANALLY, JIM		
ACKAY, BOB		
YBRIEN, GEORGE		
UOR, NANCY		
COORHEIS, GARY		
VALLER, CAL		
JILL, J.A.	X	

ledahl, T. G.	X	
oyd, Russ		
etamore, Drew		
orr, Kenl		
ahn, Steve	X	
ennedy, Colburn		
ahoud, Russ		
otter, Gary		
leben, Ann	X	
elnauer, Annette		
Aemell, Karen		

helton, D.C.	X	
Recks, L.H.	X	

ORRES.CONTROL	X	X
DMIN RECRD/080		
RAFFIC		
ATS/T130G		

CLASSIFICATION:

CNI	
NCCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER

SIGNATURE:
[Signature]
 Date: 11-30-95

I REPLY TO RFP CC NO.:

ACTION ITEM STATUS:


☒ PARTIAL/OPEN
 ☐ CLOSED

LTR APPROVALS:

ORIG. & TYPIST INITIALS:

KLW :bag

-46469 (Rev. 4/25/95)



December 5, 1995

Jessie M. Roberson, Assistant Manager
 Environment, Safety & Health & Program Assessment
 DOE, RFFO

UPDATE ON INTERAGENCY AGREEMENT MILESTONES - TGH-366-95

Action: Request Milestone Extension (Attachment 1) and Regulatory Relief (Attachment 2) from the Environmental Protection Agency (EPA) and the Colorado Department of Public Health and Environment (CDPHE) (draft letters attached).

The purpose of this letter is to follow up on the Kaiser-Hill letter (95-RF-07800) sent to the Department of Energy (DOE) on October 5, 1995. Kaiser-Hill is reporting on any outstanding issues identified in that letter and notifying you of other milestones that may be in jeopardy.

In the October 5, 1995 letter we indicated that the Operable Unit (OU) 7 seep collection milestone (IAG-OU7-I-95-01678-AMER) was on an aggressive schedule and may be missed. Commodity shortages have delayed the delivery date for the carbon-steel tank required for the construction of the Passive Seep Interception and Treatment System. The current scheduled delivery date for the tank is December 22, 1995. Based on this delivery date the construction subcontractor cannot complete construction of the system until January 17, 1996. It is requested that this milestone be extended to January 18, 1996.

Additionally for OU 7, comments on the Interim Measure/Interim Remedial Action (IM/IRA) Decision Document were not received from CDPHE and EPA on October 13, 1995 as scheduled. As such, the January 6, 1996 milestone (IAG-OU7-I-96-00455-AMER) for the Final IM/IRA Decision Document cannot be met. Based on a day-for-day slip and the remaining activity duration, the milestone is requested to be extended 59 working days from the date of receipt of formal comments from CDPHE and EPA.

While not an IAG milestone, Kaiser-Hill is also requesting regulatory relief from quarterly sampling for the OU 1 IM/IRA. Specifically, we recommended requesting relief from sampling at the following surface water locations: SW035, SW036, SW038, and SW070. These locations were originally canceled from the sitewide surface water program and then were included in the OU 1 French Drain Performance Monitoring Plan. While these stations have been sampled as part of the OU 1 IM/IRA performance monitoring, these data have not been reported in the quarterly reports.

In addition, it is proposed to eliminate the sampling at the collection well and the french drain for PCB/pesticides and semi-volatile constituents. No significant contamination from these parameters has been detected since April 1992. Further, the OU 1 IM/IRA does not require these parameters to be monitored in the effluent prior to discharge.

Post-It® Fax Note 7671

To RUSS CIRILO	From WIEMELT
Co./Dept. RMRS	Co. K-H
Phone # 5876	Phone # 9883
Fax # 8025	Fax # 5001

COMPANY

95-RF-09093

Best Available Copy

Kaiser-Hill Company, L.L.C.

Courier Address: Rocky Flats Environmental Technology Site, State Hwy. 93 and Cactus, Rocky Flats, CO 80007 • 303.966.7000
 Mailing Address: P.O. Box 464, Golden, Colorado 80402-0464

ADMIN RECORD

A-OU07-000465

J. M. Roberson
December 5, 1995
95-RF-09093
Page 2

The status of the other milestones is as reported in the October 5, 1995 letter. If you would like additional information on any of the milestones, please do not hesitate to contact Karen Wiemelt, of my staff, at extension 9883.

Tim G. Hedahl
T.G. Hedahl, Director
ER/WM&I Operations
Kaiser-Hill Company, L.L.C.

KLW:bag

Orig. and 1 cc - J. M. Roberson

Attachments:
As Stated (2)

cc:

D. George	-	DOE, RFFO
K. Muenchow	-	" "
S. Slaten	-	" "
R. Cirillo	-	RMRS
A. Parker	-	"
L. Peterson-Wright	-	"
D. Steffan	-	"
A. Tyson	-	"

Attachment 2
95-RF-09093
Page 1

DRAFT

Mr. Martin Hestmark
U. S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

Mr. Joe Schleffelin, Unit Leader
Hazardous Waste Control Program
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Request Regulatory Relief

The Department of Energy (DOE) is requesting regulatory relief from quarterly sampling for the OU 1 IM/IRA. Specifically, we recommended requesting relief from sampling at the following surface water locations: SW035, SW036, SW038, and SW070. These locations were originally canceled from the sitewide surface water program and then were included in the OU 1 French Drain Performance Monitoring Plan. While these stations have been sampled as part of the OU 1 IM/IRA performance monitoring, these data have not been reported in the quarterly reports.

In addition, it is proposed to eliminate the sampling at the collection well and the french drain for PCB/pesticides and semi-volatile constituents. No significant contamination from these parameters has been detected since April 1992. Further, the OU 1 IM/IRA does not require these parameters to be monitored in the effluent prior to discharge.

We would like to discuss this proposal with you as soon as possible since quarterly sampling is scheduled for late December. Please call me to set up a meeting.

Steve Slaten
IAG Project Coordinator
DOE, RFFO

cc:
D. George - DOE, RFFO,
K. Muenchow - " "
R. Cirillo - RMRS
A. Parker - "
L. Peterson-Wright - "
D. Steffan - "
A. Tyson - "

Attachment 1
95-RF-09093
Page 1

DRAFT

Mr. Martin Hestmark
U. S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

Mr. Joe Schieffelin, Unit Leader
Hazardous Waste Control Program
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Request OU 7 Milestone Extension.

The purpose of this letter is to request extension for two OU 7 milestones. As the Department of Energy (DOE) has discussed with you, the Operable Unit (OU) 7 seep collection milestone was on an aggressive schedule. Commodity shortages have delayed the delivery date for the carbon-steel tank required for the construction of the Passive Seep Interception and Treatment System. The current scheduled delivery date for the tank is December 22, 1995. Based on this delivery date the construction subcontractor cannot complete construction of the system until January 17, 1996. It is requested that this milestone be extended to January 18, 1996.

Additionally for OU 7, comments on the Interim Measure/Interim Remedial Action (IM/IRA) Decision Document were not received from CDPHE and EPA on October 13, 1995 as scheduled. As such, the January 6, 1996 milestone for the Final IM/IRA Decision Document cannot be met. Based on a day-for-day slip and the remaining activity duration, the milestone is requested to be extended 59 working days from the date of receipt of formal comments from CDPHE and EPA.

If you concur with this recommendation, please sign below and return this letter via fax or mail to me so we can take the appropriate action.

Steve Slaten
IAG Project Coordinator
DOE, RFFO

cc:
D. George - DOE, RFFO
K. Muenchow - " "
R. Cirillo - RMRS
A. Parker - "
L. Peterson-Wright - "
D. Steffan - "
A. Tyson - "