

00010504


RRS. CONTROL
JTGOING LTR NO.

3 RF 11572



EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464



September 17, 1993

J. K. Hartman
Assistant Manager
Transition and Environmental Restoration
DOE, RFO

Attn: R. H. Birk

NOTICE OF MISSED MILESTONE FOR OPERABLE UNIT (OU) 11 AND NEW SUBMITTAL DATE
- NMH-483-93

Milestone number 12111050, submittal of Draft Technical Memorandum (TM) 1, was established in work package #12111 and due on September 23, 1993. This milestone will not be met by EG&G Rocky Flats, Inc. (EG&G Rocky Flats). The reasons are two-fold, and both reasons are related to scoping issues.

First, unresolved issues resulting in a Stop Work Order issued by the regulatory agencies (August 13, 1993) have hindered scoping decisions concerning analytes of concern. Recent discussions between Interagency Agreement (IAG) signatories have resulted in draft guidance on how to identify contaminants of concern, but have impacted the schedule for Operable Unit (OU) 11.

Second, a meeting with the regulatory agencies was held on September 3, 1993 to resolve scoping issues and acquire commitments from the agencies regarding the proposed revisions to the OU 11 Field Sampling Plan. The Colorado Department of Health (CDH), which is the lead agency for OU 11, recommended that a Closure Plan be utilized instead of a Technical Memorandum to revise the Field Sampling Plan and complete work at OU 11. EG&G Rocky Flats prefers to do the work using a TM as it will not require public comment, and field work can begin much sooner, resulting in earlier closure and substantial savings. The CDH felt that EG&G Rocky Flats' idea was acceptable, but wanted to discuss the TM plan internally and respond officially with a letter. This letter has not arrived, and scoping of the Field Sampling Plan cannot progress quickly without further guidance and official concurrence from the regulatory agencies.

Work on the TM continues and is nearly complete. Most technical issues have been finalized. However, due to the lack of regulatory guidance, the schedule for delivery of TM 1 has been pushed back five days. This delay will not affect other deliverables.

DIST.	LTR	ENC
JEDETTI, R.L.	X	
JAMIN, A.		
JMAN, H.S.		
ANCH, D.B.		
ANIVAL, G.J.		
PP, R.D.		
VIS, J.G.		
FRERA, D.W.		
NNI, B.J.		
RMAN, L.K.		
ALY, T.J.		
DAHL, T.		
BIG, J.G.		
IBY, W.A.		
ESTER, A.W.		
E.E.M.		
NN, H.P.	X	
AX, G.E.		
DONALD, M.M.		
KENNA, F.G.		
JNTROSE, J.K.		
JRGAN, R.V.		
JTER, G.L.		
ZUTO, V.M.		
EY, J.H.		
NOLIN, N.B.		
IEPLER, R.L.		
EWART, D.L.		
ILLIVAN, M.T.		
VANSON, E.R.		
ILKINSON, R.B.	X	
ILLIAMS, S. (ORC)		
ILSON, J.M.		
INE, J.O.		

Deill KK X
Rouba TP X
Wesby WS X

Isher D. (C) X
allowell L X
erike R X
U 11 File X
ORRES CONTROL x x
DMIN RECORD
RAFFIC
card (C) X

CLASSIFICATION:

UCNI	
UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER
DOCUMENT CLASSIFICATION
EVEN WAIVER PER
CLASSIFICATION OFFICE
DATE

IN REPLY TO RFP CC NO:

N/A

ACTION ITEM STATUS
☐ OPEN ☐ CLOSED

X PARTIAL TP 0/10

LTR APPROVALS:
SB: [initials] KK: KK
ORIG & TYPIST INITIALS
KK 0/dmf

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

A-OU11-000043

1 of 2

J. K. Hartman
September 17, 1993
93-RF-11572
Page 2

If you have questions regarding this letter, please contact K. K. O'Neill at extension 8665 or T. P. O'Rourke at extension 8577, both of Remediation Project Management.



N. M. Hutchins
Acting Associate General Manager
Environmental Restoration Management
EG&G Rocky Flats, Inc.

KKO:dmf

Orig. and 1 cc - J. K. Hartman

cc:

A. H. Pauole - DOE, RFO
R. J. Schassburger - "

282