

3 RF 9617



ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

August 16, 1993

93-RF-9617

J. K. Hartman
Assistant Manager
Transition and Environmental Restoration
DOE, RFO

Attn: B. K. Thatcher

MILESTONE EXTENSION REQUEST FOR OPERABLE UNIT (OU) 12 - NMH-405-93

The Interagency Agreement (IAG) schedule for Operable Unit (OU) 12 includes the Draft RCRA Facilities Investigation/Remedial Investigation (RFI/RI) Report due on April 20, 1994 and the Final RFI/RI Report due on September 15, 1994. At the current work progress, it is anticipated that these milestones cannot be met.

Delays in the IAG schedule have occurred during Fiscal Year 1993 (FY93). Extensions to OU 12 milestones are required due to the following schedule impacts:

- Funding limitations in FY93 postponed fieldwork activities. Funding limitations during FY93 will only allow the non-intrusive activities of the Phase I RFI/RI Work Plan to be accomplished. Non-intrusive activities do not include the drilling of boreholes and the installation of monitoring wells. Data obtained from intrusive samples is needed to complete the required Technical Memoranda and the RFI/RI Reports. Partial funding is being considered for OU 12 during FY94 which would further delay the intrusive field work activities.
- The assumption that Individual Hazardous Substance Site (IHSS) cleanup would be linked to Decontamination and Decommissioning (D&D)/Transition Planning was included in the FY95-99 Five Year Plan submittal which was approved by DOE/RFO. The schedule submitted in the FY95-99 Five Year Plan and the assumptions to develop it are provided with this letter as attachments.

The potential for missed OU 12 milestones has been discussed at various times with Bruce Thatcher of your staff, the OU 12 Project Managers of both the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH), and was also discussed at the recent DOE/RFO and DOE/HQ FY94 work package presentations. Written notification of missing these milestones has been included in the Project Tracking System (PTS) reports since before October 1992. These reports are submitted through DOE/RFO to DOE/HQ.

CLASSIFICATION:

UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER
 SIGNATURE
 DOCUMENT CLASSIFICATION
 DEW WAIVER PER
 CLASSIFICATION OFFICE

IN REPLY TO RFP CC NO:

SECTION	ITEM	STATUS
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25
26	26	26
27	27	27
28	28	28
29	29	29
30	30	30
31	31	31
32	32	32
33	33	33
34	34	34
35	35	35
36	36	36
37	37	37
38	38	38
39	39	39
40	40	40
41	41	41
42	42	42
43	43	43
44	44	44
45	45	45
46	46	46
47	47	47
48	48	48
49	49	49
50	50	50
51	51	51
52	52	52
53	53	53
54	54	54
55	55	55
56	56	56
57	57	57
58	58	58
59	59	59
60	60	60
61	61	61
62	62	62
63	63	63
64	64	64
65	65	65
66	66	66
67	67	67
68	68	68
69	69	69
70	70	70
71	71	71
72	72	72
73	73	73
74	74	74
75	75	75
76	76	76
77	77	77
78	78	78
79	79	79
80	80	80
81	81	81
82	82	82
83	83	83
84	84	84
85	85	85
86	86	86
87	87	87
88	88	88
89	89	89
90	90	90
91	91	91
92	92	92
93	93	93
94	94	94
95	95	95
96	96	96
97	97	97
98	98	98
99	99	99
100	100	100

☐ OPEN ☒ CLOSED☐ PARTIAL

TR APPROVALS: GAA: [Signature]

R: 15 GA: 18

ORIG & TYPIST INITIALS

8-25-77

A-OU12-000142

J. K. Hartman
August 16, 1993
93-RF-9617
Page 2

It is requested that an extension be granted as specified in Chapter I Part 42 of the IAG. The extension period is expected to be approximately five years. The anticipated completion dates for the Draft and the Final Phase I RFI/RI Reports are March 11, 1999 and November 17, 1999 respectively. The extended dates reflect coordination of (IHSS) cleanup with the Rocky Flats Plant D&D/Transition Plan schedules.

If you have any questions concerning this issue, please contact G. A. Anderson of Remediation Project Management at extension 8504.



N. M. Hutchins
Acting Associate General Manager
Environmental Restoration Management
EG&G Rocky Flats, Inc.

SBG:dmf

Orig. and 1 cc - J. K. Hartman

Attachments:
As Stated (2)